PROJECT UPDATES: ***April 3, 2025***

New Community Center

Following an asbestos removal process, Sea Isle City's former public-school building at 4501 Park Road was demolished in the spring of 2023. During the summer of 2023, surcharge soil was placed on the property as part of Phase 1 Site Preparations for the future Community Center. Then, after a four-month review process of our construction documents by the New Jersey State Comptroller's Office, the project went out to bid; and on February 27, 2024, City Council awarded a contract in the amount of $21,093,000 to Ernest Bock & Sons, of Philadelphia, for the construction of the Community Center.

On March 5, 2024, a pre-construction meeting took place, attended by numerous representatives from Bock & Sons, as well as Architect Henry Hengchua, the Project Managers, Mayor Desiderio, the City's Business Administrator, and several other City officials. In April 2024, Bock & Sons began to mobilize equipment on the site. Next, an electric service pole was installed, test pilings were driven, and unwanted vegetation and debris were removed. Also, storm water drainage pipes were installed, underground utility work took place around the perimeter of the building, and the installation of more than 520 foundation pilings was completed.

The building's flooring structural support system has been installed, and the garage's concrete flooring (under the building) has been poured. The cement block elevator shaft and stairwells have been constructed; and the installation of one of the facility's interior stairwells continues. The steel beams for the building's superstructure have been installed. Masonry work and rough-out work for the building's utilities and fire suppression system continues. The installation of insulation continues. The roof is being prepped for the next phase of roofing materials. Brick work, the installation of the stud walls for the building's exterior, and installation of ductwork for the HVAC system continue. Roof-top HVAC units have been delivered and will be installed soon.

This project is on schedule, and construction is expected to be completed in the autumn of 2025.

PLEASE NOTE: The contractor has closed the sidewalks adjacent to the construction site along 45th and 46th Streets, however the sidewalks along Park Road and Central Avenue are open to pedestrians. Please use caution when driving or walking near this construction site.

The photos below of the Community Center construction site were taken on April 1, 2025: The top photo was taken from 46th Street near Central Avenue (showing the building's front entrance); and the bottom photo was taken from Park Road at 45th Street….





County Drainage Construction on 55th Street (Landis Avenue to Roberts Avenue)

The County has completed work on the outfall upgrades along 55th Street. This work involved the construction of a new 36-inch outfall pipe that will take runoff from the Landis Avenue watershed and discharge into the meadow (wetlands) at the street-end. The existing city drainage system will remain in place but will be upgraded in size at Roberts Avenue. Both parallel systems will discharge into a new valve chamber that will be constructed at the street-end. Check-valves will prevent tidewater from backing up into the system. The installation of the new precast concrete valve chamber has been completed. The County and its contractor will make every effort in advance to advise residents concerning property access limitations. Most work on this project has been completed, with the exception of curb work on Roberts Avenue and the mill and paving of the trenches (which will take place this spring).

County Drainage Construction 32nd Street and Landis Avenue

In conjunction with the 55th Street Drainage Project (detailed above), the County is also making drainage improvements along Landis Avenue from 31st Street to 33rd Street. New stormwater piping has been installed on 32nd Street with a larger trunkline also included, and this line will discharge into the meadow (wetlands) at Central Avenue, replacing the existing point of discharge. The new outfall will be constructed and equipped with a tidal check-valve. The outfall will be protected from erosion through the construction of a steel sheet retaining wall. Upon completion, both Landis Avenue and a portion of 32nd Street will be resurfaced. Work continues on this project.

55th Street Water Distribution System Replacement

On December 24, 2024, City Council awarded a contract in the amount of $234,711.50 to Gemini General Contracting, of Mullica Hill, NJ, for the replacement of the water system on 55th Street. A preconstruction meeting took place on January 15, 2025. Work on this project will be coordinated with the county drainage project on 55th Street. Since most of the county work has been completed, the work on this project has begun. Replacement of the water main and water service replacements has been completed. Punch list work is currently underway.

Roadway Reconstruction – Cini Avenue

On November 12, 2024, City Council awarded a contract in the amount of $322,293.05 to South State, Inc., of Bridgeton, New Jersey, for the repaving of Cini Avenue from JFK Boulevard to 36th Street. “Test Holes” have been dug to mark underground utilities. Drainage work has been completed. The concrete work will begin in late April.

Roadway Reconstruction - various streets

On August 13, 2025, City Council awarded a contract in the amount of $656,129.00 to Think Pavers, of Mr. Royal, NJ, for the reconstruction of:

- 38th Street (Landis Avenue to Central Avenue)
- 58th Street (Landis Avenue to Central Avenue)
- 59th Street (Central Avenue to Sounds Avenue)
- Sounds Avenue (59th Street to the Dealy Field Kayak Launch & Hockey Court)

A preconstruction meeting took place on September 11, 2024. Concrete work and all paving related to this project have been completed. The contractor will be painting the parking lines where needed (including the handicapped spaces by the Kayak Launch) prior to the start of the summer season. Punch list items are currently being completed.

The photos below of 38th Street (looking west from Landis Avenue, top photo) and 59th Street (looking east from Sounds Avenue, bottom photo) were taken on April 1…





75th Street Bulkhead

On June 11, 2024, City Council awarded a contract in the amount of $281,050 to R. A. Walters & Sons, Inc., of Cape May Court House, NJ, for the replacement of the bulkhead at 75th Street and the bay. The installation of the bulkhead and street-end paving have been completed. This project has been completed including the installation of the Bollards.

Storm Sewer Repair – 324 45th Place

On March 26, 2024, City Council awarded a contract in the amount of $66,010 to Think Pavers, of Mt. Royal, NJ, for the repair and replacement of the storm sewer, which by an easement runs through the above referenced property. A preconstruction video was completed; and work on this project has been completed.

ADA Ramps to the Promenade

On January 23, 2024, City Council awarded a contract in the amount of $298,500 to R. A. Walters, of Cape May Court House, NJ, for the construction of ADA-compliant ramps leading to the Promenade at the 51st Street and 53rd Street street-ends. A preconstruction meeting took place on February 12, 2024. Both ramps are completed and open to the public.

# # #