CITY OF
FORT LAUDERDALE

LETTER TO THE COMMISSION

LTC No: 25-240

TO:	Honorable Mayor and Members of the Fort Lauderdale City Commission
FROM:	Rickelle Williams, City Manager RW
DATE:	November 20, 2025
SUBJECT:	**November 2025 Parks Bond Program Status (Update #9)**

Earlier this year, City staff committed to providing the City Commission with routine updates on the status of Parks Bond projects. The November 2025 update is attached for your review.

Below are a few project highlights from the November 2025 Report (Attachment 1):

Recently Completed Projects:

- Annie Beck Park (District 2) - Construction for the new kayak launch, shoreline stabilization, and walking trail are substantially complete. The park has been reopened to the public.

- Florence C. Hardy Park Phase I and II (District 4) – Phase I included LED field and court lighting improvements, while Phase II included the replacement of the playground and outdoor fitness station, walking trail, railroad barrier fencing, and fitness station renovation. Both phases are now substantially complete.

- Holiday Park Phase I (District 2) – Jimmy Evert Tennis Center (JETC) construction has reached substantial completion. The JETC reopened and resumed operations on October 27, 2025. A ribbon cutting celebration is scheduled for December 8, 2025, which will include honored guest Christine (Chris) Evert.

- Sara Horn Greenway (District 4) - New signage, site furnishings, and landscaping improvements are complete. On November 8, 2025, the project's completion was commemorated as part of the District 4 scavenger hunt.

- Tarpon Cove Park (District 4) - New site furnishings, signage, landscaping, and a kayak launch are complete. On November 8, 2025, the project's completion was commemorated as part of the District 4 scavenger hunt.

Project Updates:

- Bass Park (District 3) – Following the issuance of the Notice of Concern to the contractor regarding project delays, the contractor has since prepared a revised construction schedule to align with the necessary construction phasing to maintain the current programming and after-school licensing requirements. The City and AECOM have upcoming meetings scheduled to resolve the contractor delays which may impact the grant funding requirements. The project budget includes funding of $200,000 from the Florida Recreation Development Assistance Program grant from the Florida Department of Environmental Protection requiring that the grant-funded elements (pool area renovations, splash pad, outdoor fitness station, landscaping improvements) be completed by April 30, 2026.

- Floranada Elementary School (District 1) – As part of the revised license agreement with the school board, the existing perimeter fencing around the school was modified by the City. The new fence expanded the public park space by approximately 2,500 square feet. The work was performed in preparation for the installation of a new playground and shade structure, which is tentatively scheduled for completion in early 2026.

- Floyd Hull Stadium (District 4) – City staff issued a notice to proceed to AECOM in October 2025 for the conceptual design efforts of Floyd Hull Stadium. The initial site evaluation is scheduled for late November 2025, with the first draft of the conceptual plan and cost estimate expected in early to mid-December 2025.

- Holiday Park Phase II (District 2) – The Phase II bid results were received and are being evaluated. Staff are currently finalizing the recommendation to award the solicitation to the lowest, qualified bidder. Phase II includes the playground renovation, wayfinding signage, new dog park, landscaping, and loop trail improvements. A construction agreement award is anticipated by February 2026.

- Riverland Park (District 3) - Staff received the preliminary study data for the proposed mid-block crossings from the design consultant. The final report and recommendations should be received in December 2025.

- Sunrise Middle School (District 1) - The first phase of construction includes pickleball courts, lighting improvements, track resurfacing, new landscaping and the demolition of the existing racquetball courts. A Phase I groundbreaking ceremony was held on November 7, 2025. The solicitation for Phase II including the artificial turf field, pavilion improvements, pool chiller, and security fencing is currently being finalized by AECOM.

- YMCA - Holiday Park Pool (District 1 and District 2) - The pool improvements are funded by District 1 and District 2 with the improvement occurring in District 2. The site clearing began in November 2025 with a groundbreaking event

scheduled for December 9, 2025. The project is expected to be completed in 2027.

Upcoming Park Closures:

- Tunnel Top Plaza shade structure improvements were partially completed. The plaza has been temporarily reopened while the concrete footers cure and the structure fabrication is completed. The plaza is scheduled to close for the structure installation in late December 2025 through the end of January.

- There are no other planned closures identified at this time; however, portions of various parks may experience limited impacts during construction activities.

Please contact Ben Rogers, Assistant City Manager, at 954-828-3781 or Brogers@fortlauderdale.gov, with any questions or concerns.

Attachment:
1. November 2025 Report

c: D'Wayne M. Spence, Interim City Attorney
David R. Soloman, City Clerk
Patrick Reilly, City Auditor
City Manager's Office
Department Directors

District 2 Parks

1. Annie Beck Park
2. Aquatic Complex
3. Cooley's Landing
4. Cortez Passive Triangle Park
5. Fort Lauderdale Beach Park
6. Holiday Park
7. Loggerhead Park
8. Lu Deaner Park
9. Major William Lauderdale Park
10. Merle Fogg Park / Idlewyld Park
11. Middle River Terrace
12. Peter Feldman Park
13. Riverwalk Linear Park
14. Sailboat Bend Preserve Park
15. Sistrunk Park
16. South Middle River Park
17. Thurgood Marshall Elementary
18. Townsend Park
19. Victoria Park
20. Virginia S. Young Elementary School
21. Vista Park
22. Warfield Park
23. Willingham Park

District 1 Parks

1. Bayview Park
2. Beach Community Center
3. Coral Ridge Park
4. Dottie Mancini Park
5. Earl Lifshey Ocean Park
6. Floranada Park
7. George English Park
8. Greenfield Park
9. Imperial Point Entranceway
10. Jack and Harriet Kaye Park
11. Lake Estates Linear Park
12. Lockhart Community Park
13. Palm Aire Park
14. Palm Aire Village Park
15. Sunrise Middle School
16. Twin Lakes North Park
17. Warbler Wetlands

District 3 Parks

1. Bass Park
2. Benneson Park
3. Chateau Park
4. Dillard High School
5. Dr. Elizabeth Hayes Civic Park
6. Guthrie Blake Park
7. Joseph C. Carter Park
8. Lauderdale Manors Park
9. Lincoln Park
10. Mills Pond
11. North Fork Riverfront Park
12. North Fork School Park
13. Osswald Park
14. Provident Park
15. Riverland Park
16. Rock Island Elementary School
17. Shirley Small Park
18. Sunset Park
19. Stephen Foster Elementary
20. Sweeting Park
21. Walker Park
22. Westwood Heights Elementary School
23. Westwood Heights Triangle Park

Park Projects Status

- Completed
- Partially Completed
- Under Construction
- Bidding & Award / Purchasing
- Planning / Design
- Pending Approval
- On Hold

City-Wide Parks

1. Laudertrail

District 4 Parks

1. Ann Herman Park
2. Bill Keith Preserve
3. Bryant Peney Park
4. Cliff Lake Park
5. Colee Hammock Park
6. Coontie Hatchee Park
7. Croissant Park
8. Esterre Davis Wright Park
9. Flamingo Park
10. Florence C. Hardy Park
11. Floyd Hull Stadium
12. Fort Lauderdale Beach Park
13. Francis L. Abreau Place
14. Gore Betz Park
15. Harbordale Elementary School
16. Harbordale Park
17. Hector Park
18. Hortt Park
19. Lauderdale Isles Landing
20. Lewis Landing Park
21. Marshall Point Park
22. Poinciana Park
23. Riverside Park
24. Sara Horn Greenway
25. Smoker Park
26. Snyder Park
27. Stranahan High School
28. Stranahan Landing Park
29. Stranahan Park
30. Tarpon Cove Park
31. Tarpon River Park
32. Tunnel Top Park
33. Virginia S. Young Park

Project Size

- Signature Project
- Significant Improvements
- Small Projects

PARKS & RECREATION
City of Fort Lauderdale

Fort Lauderdale Parks Bond - Status Report - 11/10/2025

DISTRICT 1

1 Bayview Park

Task Orders(s)	**6 & 18**	
Program Budget	**$972,000**	
Overall Status	**Construction/ Closeout**	
DRC Flag	**N**	

Scope

Concession Building Renovations, Ball Field LED Light Upgrades, Outdoor Fitness Area, Bathroom/Concession Renovation, Signage, ADA Improvements

Status Notes

Project is substantially complete. Contractor provided closeout documents on 5/5. Documents are currently being finalized by Contractor.

Key Milestones & Timeline

Project Initiation	9/10/2021	
Bidding Initiated	6/21/2022	
Project Awarded	9/1/2023	
NTP for Construction Issued	12/1/2023	
Substantial Completion Walkthrough	5/2/2025	

DRC / Permit Log	Date Submitted	Permit Status	Date Comments Received	Date Completed
Building Permit	4/5/2023	Completed		8/8/2024
Broward County Surface Water License	2/19/2024	Completed		7/19/2024

Action Items	Responsibility	Date Completed	
Finalize closeout documents	Contractor	Pending	

PM Notes

Construction was substantially completed in February 2025. Punchlist items and closeout of permits are currently being addressed. Contractor provided closeout documents on 5/5. Revised documents have been submitted by contractor. Approval pending signed as-builts.

2 Beach Community Center

Task Orders(s)	**35**	
Program Budget	**$3,545,000**	
Overall Status	**Planning**	
DRC Flag	**Y**	

Scope

Center Renovations, Parking Structure/Rooftop Park, Solar Panels, Lighting, Patio Furnishings, ADA Improvements

Status Notes

Additional public meeting to confirm improvement priorities is pending scheduling by the City.

Key Milestones & Timeline

Project Initiation	6/18/2024	
Public Meeting #1	4/17/2024	
Site Visit / Feasibility Assessment	8/31/2024	
Design	Pending City Direction	

Action Items	Responsibility	Date Completed	
Public Meeting #2 Scheduling	City of Fort Lauderdale	Pending	

PM Notes

AECOM provided initial assessment after a community meeting. Assessment was shared the office of the Commissioner to be shared with the community. Next step: Receive instructions on the defined scope of work to be established so the planning and design can continue.

3 Coral Ridge Park

Task Orders(s)	**N/A**	
Program Budget	**$285,000**	
Overall Status	**Pending Phase 3 & 4**	
DRC Flag	**N**	

Scope

Playground Replacement, Lighting Upgrades, Crosswalks, Signage, ADA Improvements

Status Notes

Pending project phase approval and funding.

Key Milestones & Timeline

Construction	Pending Phase 3 & 4	

Action Items	Responsibility	Date Completed	

PM Notes

Pending project approval and funding. The project improvements are intended to be completed under the scope of the Qualified Vendors List/ a Job Order Contract. Working with Procurement to determine next steps.

4	**Dottie Mancini Park**				
	Task Orders(s)	**8**			
	Program Budget	**$965,000**			
	Overall Status	**On Hold**			
	DRC Flag	**N**			
	Scope				
	Crosswalks, Playground/Surfacing/Shade, Walking Trail Renovation, Outdoor Fitness Equipment, Lighting, Decorative Perimeter Fence, Site Furnishings, ADA Improvements				
	Status Notes				
	Project remains on hold pending resolution between the City of Fort Lauderdale and Broward Health.				
	Key Milestones & Timeline				
	Project Initiation	11/30/2021			
	Bid Documents Completed - Project Placed on Hold	9/1/2022			
	Project Re-Initiated / Design & Cost Updates	11/12/2024			
	Project Placed on Hold	Spring 2025			
	Updated Vendor Estimate for Playground	1/6/2025			
	Updated Cost Estimates for Remaining Park	2/6/2025			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit		Pending Design Updates		
	Broward County Surface Water License		Pending Design Updates		
	Action Items	**Responsibility**	**Date Completed**		
	PM Notes				
	100% design plans and bid package was originally completed and submitted to City of Fort Lauderdale in January 2023. Shortly before the bid to construct the project improvements was to be published, Broward Health advised they were not interested in renewing the lease for the property with the City. In October 2024, the City and Broward Health entered into a new lease agreement for Dottie Mancini Park. Project is intended to utilize piggy-back contract for playground work, and JOC (Job Order Contracting) for remaining items that fit within budget. Cost estimate has been updated with Vendor quote and updated quantities. Project will be subject to new requirements from Broward County. Prioritization discussion needed to determine extent of redesign for procurement. The bond improvements are on hold pending further direction.				
5	**Earl Lifshey Ocean Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$86,000**			
	Overall Status	**Purchasing**			
	DRC Flag	**N**			
	Scope				
	Bike Racks, Lighting, ADA Improvements				
	Status Notes				
	Working with Procurement to determine next steps.				
	Key Milestones & Timeline				
	Vendor engaged by City	1/31/2025			
	Kick off meeting with Contractor through JOC (Job Order Contracting)	2/4/2025			
	Survey	Completed			
	Finalize scope and pricing	7/10/2025			
	Action Items	**Responsibility**	**Date Completed**		
	Establish in house JOC program/Pre Qualified Vendor List	City of Fort Lauderdale	In process		
	PM Notes				
	Survey work is complete, scoping and proposals were finalized and received through a Job Order Contract administered by the Gordian Group. Working with Procurement to determine next steps.				
6	**Floranada Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$783,000**			
	Overall Status	**Partially Complete* Lighting improvements completed by City**			
	DRC Flag	**N**			
	Scope				
	Playground, Athletic Field Lighting Upgrades, Bleacher Shade, Site Furnishings, ADA Improvements				
	Status Notes				
	PO for playground purchase issued 9/23/2025.				
	Key Milestones & Timeline				
	Lighting Improvements Completed by City	2022			
	Initial Site Visit for Scoping with Vendor	6/25/2024			
	Playground Design Finalized	12/1/2024			
	Issue PO for playground	Pending			
	Complete land survey	Completed			
	Finalize proposals for site preparation	Revised proposals through Gordian received on 7/16/25.			
	PO Issued for Playground Installation	9/23/2025			
	Construction	Target completion in early 2026			
	Action Items	**Responsibility**	**Date Completed**		
	Procure demo and site work needed for playground installation	City of Fort Lauderdale	In process		
	Issue PO for demolition and site work	City of Fort Lauderdale	Pending		
	PM Notes				
	Athletic field lighting replacement completed by the City of Fort Lauderdale. Playground purchase and installation is pending issuance of the P.O. from procurement. Due to City purchasing limitations for piggyback purchases, the site preparation had to be solicited separately.				
7	**George English Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$5,315,000**			
	Overall Status	**Partially Complete* Lighting improvements completed by City**			

	DRC Flag	**N**		
	Scope			
	Community Center Renovations, Crew Boathouse, Basketball Court Shade Structure, Athletic Field and Court Lighting Upgrade, Pickleball Courts/Shade Structure, Playground Shade Structures, Solar Panels, Walking Trail/Outdoor Exercise Equipment, Lighting, Site Furnishings, Signage, Pavilion, ADA Improvements			
	Status Notes			
	Pending project phase approval and funding.			
	Key Milestones & Timeline			
	Lighting Improvements Completed by City	2024		
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain recommendation to approve project from PRAB, and hold public hearing to adopt resolution to approve recommendation.	City of Fort Lauderdale	Pending	
	PM Notes			
	Lighting improvements have been completed. Remainder of project is pending project approval and funding.			
8	**Greenfield Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$390,000**		
	Overall Status	**Purchasing**		
	DRC Flag	**N**		
	Scope			
	Playground/Surfacing/Shade, Lighting, Signage, Pavilion, ADA			
	Status Notes			
	The pricing and scope to complete the full scope of the improvements was finalized through a JOC contract. Due to a change in direction/priorities from the neighborhood, the City will prioritize the installation of the shade structure over the playground at this time.			
	Key Milestones & Timeline			
	Site Visit for Scoping	1/23/2024		
	Finalize Proposals	Revised proposals through JOC received on 7/10/25.		
	Construction	Targeted to begin in 2026		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain revised shade structure installation proposals and prepare recommendation for award	City of Fort Lauderdale	In process	
	Issue PO for shade structure installation	City of Fort Lauderdale	Pending	
	PM Notes			
	Due to a change in direction the installation of a new shade structure for the playground is being prioritized.			
9	**Imperial Point Entranceway**			
	Task Orders(s)	**N/A**		
	Program Budget	**$95,000**		
	Overall Status	**Complete**		
	DRC Flag	**N**		
	Scope			
	Lighting Upgrades, Landscaping, Benches, ADA Improvements			
	Status Notes			
	Project is complete.			
	Key Milestones & Timeline			
	Furnishings Purchased by City	1/22/2025		
	Neighborhood Engagement	Complete		
	Landscaping PO Issued	3/12/2025		
	Construction	Complete		
	PM Notes			
	Project was completed in May 2025.			

10	**Jack and Harriet Kaye Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$55,000**		
	Overall Status	**Purchasing**		
	DRC Flag	**N**		
	Scope			
	Crosswalks, Lighting, ADA Improvements			
	Status Notes			
	Due to revised purchasing requirements the project timeline and procurement method is being amended.			
	Key Milestones & Timeline			
	Vendor engaged by City	1/31/2025		
	Kick off meeting with Contractor through JOC (Job Order Contracting)	2/4/2025		
	Survey	Completed		
	Finalize scope and pricing	7/10/2025		
	Action Items	**Responsibility**	**Date Completed**	
	Establish in house JOC program/Pre Qualified Vendor List	City of Fort Lauderdale	In process	
	PM Notes			
	Survey work is complete, scoping and proposals were finalized and received through a Job Order Contract administered by the Gordian Group. Working with Procurement to determine next steps.			
11	**Lake Estates Linear Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$250,000**		
	Overall Status	**Complete**		
	DRC Flag	**N**		
	Scope			
	Landscaping			
	Status Notes			
	Project is complete.			
	Key Milestones & Timeline			
	Neighborhood Engagement	Completed		
	Construction	Completed in October 2025		
12	**Lockhart Community Park**			
	Task Orders(s)	**3 & 11**		
	Program Budget	**$25,000,000**		
	Overall Status	**On Hold**		
	DRC Flag	**Y**		
	Scope			
	New Community Park with Community Center, Multipurpose Field, Splash Pad, Playground, Outdoor Fitness Area, Restroom, Pickleball Complex, Dog Park, Walking Trail, Maintenance Area, Parking, Landscaping and Signage			
	Status Notes			
	DRC approval received. Bid documents were submitted on 4/18/2025. Project is on hold pending agreement with Inter Miami.			
	Key Milestones & Timeline			
	Project Initiation (Planning)	11/30/2021		
	Phase 1 ESA	9/20/2023		
	Phase 2 ESA	4/18/2024		
	Property Rezoning	5/7/2024		
	100% CDs	11/1/2024		
	Permitting	See Permit Log		
	Bid Documents	4/18/2025		
	Permitting Assistance	Ongoing		
	Construction	Pending Project Direction		
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	FAA	8/2/2024	Completed	8/21/2024	9/2/2024
	DRC	-	Completed	-	3/11/2024
	DRC Submission #1	3/4/2024	-	3/26/2024	
	DRC Submission #2	11/7/2024	-	1/15/2024	
	DRC Submission #3	2/24/2024	-	3/3/2024	
	Building Permit		In Progress		
	Submission #1	6/11/2025	-	7/24/2025	
	Submission #2	Pending Project Direction			
	Broward County Surface Water License		Pending		
	Submission #1	2/20/2025	-	3/21/2025	
	Submission #2	5/23/2025	-	6/18/2023	
	Submission #3	Pending Project Direction	-		
	Action Items	**Responsibility**	**Date Completed**		
	Building Department Submission	AECOM	In Progress		
	PM Notes				
	Revisions to plans per DRC comments are underway. DRC approval received from Building, Transportation, Utilities, Airport and Police. Comments are being addressed from Landscape, Flood, Engineering, Planning and Solid Waste. DRC approval received on 3/11/2024. Bid documents were submitted on 4/18/2025. Project is on hold pending agreement with Inter Miami.			

13	**Palm Aire Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$212,500**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**N**		
	Scope			
	Lighting, Playground Replacement, ADA Improvements			
	Status Notes			
	Pending project phase approval and funding.			
	Key Milestones & Timeline			
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending project approval and funding. The project improvements will be completed under the scope of the Qualified Vendors List / a Job Order Contract. Working with Procurement to determine next steps.			
14	**Palm Aire Village Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$510,800**		
	Overall Status	**Permitting/Purchasing**		
	DRC Flag	**N**		
	Scope			
	Restroom Renovations, Playground Replacement, Lighting, Solar Panels, Signage, ADA Improvements			
	Status Notes			
	PO for playground purchase issued 9/23/2025.			
	Key Milestones & Timeline			
	Playground Design Finalized	12/1/2024		
	Issue PO for playground	Complete		
	Land Survey	Complete		
	Finalize proposals for site preparation	Revised proposals through Gordian received on 7/16/25.		
	Playground Installation	Target completion in early 2026		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain Permits for Playground	Playground Vendor	In process	
	Procure demo and site work needed for playground installation	City of Fort Lauderdale	In process	
	PM Notes			
	PO for new playground was issued on 7/10/2025. Due to City purchasing limitations for piggyback purchases, the site preparation and demolition for the existing playground had to be solicited separately.			

15	**Sunrise Middle School**				
	Task Orders(s)	**27 & 29**			
	Program Budget	**$1,725,000**			
	Overall Status	**Construction**			
	DRC Flag	**N**			
	Scope				
	Fencing, Pool Chiller, Synthetic Turf Field, Pavilion, Picnic Tables, Track Resurfacing				
	Status Notes				
	Project design has been completed. Permitting efforts with Broward County and the School Board are complete. Bidding/award and JOC awarded for base project and Musco lighting. Bid package for field and pavilion submitted 9/17/2025. Preconstruction meeting held on 9/26/2025. Ground Breaking scheduled for 11/7/2025.				
	Key Milestones & Timeline				
	100% Design Plans Completed	10/1/2024			
	Bid Documents Submitted	11/26/2024			
	Permitting	See Permit Log			
	Bidding/Award/Procurement for Phase 1	8/21/2025			
	Bid Documents for Phase 2	9/17/2025			
	Phase 1 Precon Meeting	9/26/2025			
	Construction for Phase 1	11/7/2025			
	Construction for Phase 2	Targeted for March 2025			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Broward County School Board		Completed		8/29/2025
	Submission #1	2/5/2025	-	2/14/2025	
	Submission #2	3/6/2025	-	3/19/2025	
	Submission #3	5/12/2025	-	5/15/2025	
	Submission #4	6/25/2025	-	7/23/2025	
	Submission #5	8/26/2025	-		
	Broward County Surface Water License		Completed		5/29/2025
	Submission #1	2/3/2025	-	2/14/2025	
	Submission #2	2/21/2025	-	4/8/2025	
	Broward County Surface Water License (Turf Field Modification)		Completed		8/29/2025
	Submission #1	5/6/2025	-	5/22/2025	
	Submission #2	6/27/2025	-	7/27/2025	
	Submission #3	8/13/2025	-		
	Action Items	**Responsibility**	**Date Completed**		
	RFIs & Submittals	AECOM	Ongoing		
	Mobilize for Construction	MUSCO Lighting	In Process		
	Mobilize for Construction	Shiff Construction	In Process		
	PM Notes				
	Bid documents were provided to the City on 11/26/2024. Recent communication with the City would indicate that items included in the base bid will be completed using a JOC. Permitting was initiated with Broward County 12/12/2024. Embossed seal was required on hard copies of plans. Plans were submitted on 1/27/2024. School Board notified AECOM that specs were also required (this was not previously shared). Specs were delivered on 2/4/2024. Official submission was completed on 2/5/2025. Comments were received from School Board on 2/14/2025. Documents were resubmitted to School Board on 3/6/2025. Additional comments received from School Board on 3/19/2025. Additional comments received from School Board on 5/15/2025. Documents were resubmitted on 6/25/2025. CO approved for addressing additional bid package requested and additional CA/CEI needed for multiple contractors. Coordination teams meeting was held on 7-17-2025. Chiller quote received by CES; need to get with Risk for insurance purposes. Permitting efforts with Broward County and the School Board are complete. Bidding/award and JOC awarded for base project and Musco lighting. Bid package for field and pavilion submitted 9/17. Preconstruction meeting held on 9/26/2025. MUSCO NTP pending submittal approvals for MUSCO. Ground Breaking scheduled for 11/7/2025. Phase 2 bidding pending decision on addition of pool chiller.				
16	**Twin Lakes North Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$304,000**			
	Overall Status	**Complete**			
	DRC Flag	**N**			
	Scope				
	Site Furnishings, Playground Replacement, Lighting, Signage, ADA Improvements				
	Status Notes				
	Project is complete				
	Key Milestones & Timeline				
	Lighting Improvements are Complete	1/1/2025			
	PO Issued to Playground Vendor	1/1/2025			
	Land Survey completed	3/6/2025			
	Permitting for playground installation initiated	3/7/2025			
	Construction Start	5/5/2025			
	Playground Replacement	6/30/2025			
	Construction	Complete			
17	**Warbler Wetlands**				
	Task Orders(s)	**N/A**			
	Program Budget	**$705,000**			
	Overall Status	**Planning**			
	DRC Flag	**N**			
	Scope				
	Sidewalk Connection, Parking, Boardwalk Extension, Pavilion, Benches, Signage				
	Status Notes				
	Pending finalizing scope and project prioritization.				
	Key Milestones & Timeline				
	Design	Pending			
	Construction	Pending Design Schedule			
	Action Items	**Responsibility**	**Date Completed**		
	PM Notes				
	Scope and prioritization is needed.				

	Fort Lauderdale Parks Bond - Status Report - 11/10/2025				
	DISTRICT 2				
1	**Annie Beck Park**				
	Task Orders(s)	**8**			
	Program Budget	**$695,000**			
	Overall Status	**Substantially Complete**			
	DRC Flag	**N**			
	Scope				
	Bank Stabilization, Kayak Launch, ADA Improvements				
	Status Notes				
	Construction is substantially complete. Punch list walk for 10/7 with City, AECOM and Contractor completed on 10/7. Report issued to contractor 10/9. Additional walkthrough held on 10/17. Final walkthrough pending confirmation of addressed items from contractor.				
	Key Milestones & Timeline				
	Project Initiation	10/30/2021			
	100% Construction Package - Project Placed on Hold	9/8/2022			
	Bid Documents	12/12/2023			
	Project Awarded	11/1/2024			
	Construction Drawings to Contractor	1/14/2025			
	Construction Agreement - Soft NTP	1/28/2025			
	Permitting	See Permit Log			
	CEI TO resubmitted to City for Execution	3/31/2025			
	Construction	Initiated 8/11/2025			
	Substantial Completion Walkthrough	10/7/2025			
	Second Walkthrough	10/17/2025			
	Final Completion Walkthrough	Pending scheduling			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit	1/21/2025	Approved	2/27/2025	6/24/2025
	Broward County Environmental Resource License		Approved		4/23/2025
	Submission #1	1/22/2024	-	4/4/2024	
	Submission #2	1/17/2025	-	2/27/2025 (Approval)	
	License Received		-	4/23/2025	
	Action Items	**Responsibility**	**Date Completed**		
	Address Punch List Items	Contractor	In Process		
	Provide Closeout Documents	Contractor	In Process		
	Review Closeout Documents	AECOM & City	Pending		
	Permit Closeout	AECOM & Contractor	Pending		
	PM Notes				
	Construction is substantially complete. Punch list walk for 10/7 with City, AECOM and Contractor completed on 10/7. Report issued to contractor 10/9. Additional walkthrough held on 10/17. Final walkthrough pending confirmation of addressed items from contractor.				
2	**Aquatic Complex**				
	Task Orders(s)	**N/A**			
	Program Budget	**$10,500,000**			
	Overall Status	**Complete**			
	DRC Flag	**N**			
	Scope				
	Demolition of the original locker room facility. Design and construction of a new building with restrooms, locker rooms, weight room, administrative support space, meeting rooms, first aid room and timing rooms				
	Status Notes				
	Project has been completed.				
	Key Milestones & Timeline				
	Improvements are Complete.	12/30/2022			

3	**Cooley's Landing**				
	Task Orders(s)	**14**			
	Program Budget	**$1,192,000**			
	Overall Status	**Design/ Construction**			
	DRC Flag	**N**			
	Historic Preservation Board Flag	**Y**			
	Scope				
	Administration Bldg. Renovations, Lighting Upgrades, Outdoor Fitness Equipment, Boat Slip Improvements, Restroom Renovations, Solar Panels, ADA Improvements				
	Status Notes				
	Phase 1 is under construction. Phase 2 is pending a new task order for boat slip renovation only. A determination has been requested from the LCWF to confirm the scope can be amended prior to pursuing a reduced scope due to budgetary constraints. AECOM provided site plan exhibit for reapplication.				
	Key Milestones & Timeline				
	Project Initiation (Planning)	7/23/2024			
	Design Development	2/26/2025			
	DD Comments Received	3/18/2025			
	DD Comment Review Meeting	3/26/2025			
	Permitting Marina	4/1/2025			
	Permitting Site	8/8/2025			
	Phase 1 Construction Start	2/3/2025			
	Phase 1 Construction Completed	9/29/2025			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	US Army Corps of Engineers		Initiated		
	Building Permit		Pending submission once design phase is completed		
	Broward County Surface Water License		Pending submission once design phase is completed		
	Action Items	**Responsibility**	**Date Completed**		
	Scoping revisions for Phase II	City of Fort Lauderdale/AECOM	In Process		
	PM Notes				
	Initial site visit was completed 8/12/2024 followed by cost validation exercises submitted to the City in September 2024 that determined the project would be overbudget. City provided directive to change bidding methodology for the park and requested a change order be prepared to issue a Design Criteria Package in lieu of the traditional design-bid-build process. City provided final directive in November 2024 to revert to the original scope of work detailed in the initial task order. Design development restarted and currently following agreed-upon schedule. Design development drawings and cost estimate submitted 2/26/2025. Comments received on 3/18/2025. Marina permitting is underway. Phase 1 construction is completed. Phase 2 is pending a new task order for boat slip renovation only. A determination has been requested from the LCWF to confirm the scope can be amended prior to pursuing a reduced scope due to budgetary constraints. AECOM provided site plan exhibit for reapplication.				
4	**Cortez Passive Triangle Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$81,000**			
	Overall Status	**Planning**			
	DRC Flag	**N**			
	Scope				
	Benches, Bike Racks, Signage, ADA Improvements				
	Status Notes				
	Pending planning and improvement implementation.				
	Key Milestones & Timeline				
	Construction	Targeted to begin early 2026			
	Action Items	**Responsibility**	**Date Completed**		
	PM Notes				
	Project prioritization is pending.				

5	**Fort Lauderdale Beach Park**			
	Task Orders(s)	**23**		
	Program Budget	**$1,300,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	ADA Improvements, Exercise Equipment Upgrades, Playground Upgrade, Lighting Upgrades			
	Status Notes			
	Planning and Permitting Investigation initiated July 8, 2025. Site visit and survey of scoped areas completed in August, 2025. Concept alternatives and cost estimates provided to the City on 9/26/2025, with revisions provided on 9/30/2025.			
	Key Milestones & Timeline			
	Preliminary Permitting Investigation/Feasibility Assessment	1/16/2025		
	Planning & Permitting Investigation Initiation	7/8/2025		
	Kick-off Meeting	7/15/2025		
	Survey	9/3/2025		
	Site Visit	9/4/2025		
	Concepts + Cost Estimates	9/30/2025		
	Design	Targeted for Fall 2025		
	Bidding and Award	Pending Design Schedule		
	Permitting Assistance	Pending Design Schedule		
	Construction	Pending Design Schedule		
	Action Items	**Responsibility**	**Date Completed**	
	Design Alternative Direction	City of Fort Lauderdale	Pending	
	PM Notes			
	Initial investigation for feasibility of improvements. Task Order 23 for pre-permitting and design for Fort Lauderdale Beach has been received and is being reviewed by the City. Planning and Permitting Investigation initiated July 8, 2025. Kick-off meeting held on 7/15. Site visit and survey of scoped areas completed in August, 2025. Concept alternatives and cost estimates provided to the City on 9/26/2025, with revisions provided on 9/30/2025.			

6	Holiday Park				
	Task Orders(s)	**5, 13, & 42**			
	Program Budget	**$20,950,000**			
	Overall Status	**Design/ Construction**			
	DRC Flag	**Y**			
	Scope				
	JETC Renovation, Baseball Field Shade Structures, Playground Replacement, Site Furnishings, Athletic Field Lighting, ADA Improvements, Large Splash Pad, Restroom, Sand Volleyball Lighting, Walking Trail/Exercise Stations, Pickleball Courts, Dog Park Relocation				
	Status Notes				
	Phase 2 bid documents were resubmitted 6/26/2025. Responses to prospective bidder questions provided 10/8/2025. JETC is nearing completion. Initial punch-list walkthrough completed on 9/23/2025. Follow-up walkthrough completed for the week of 10/12/2025. Final walkthrough pending scheduling.				
	Key Milestones & Timeline				
	Project Initiation (Planning)	3/4/2021			
	Bid Documents for Full Project	6/21/2024			
	Direction to Split Bid Packages	7/30/2024			
	DRC Approval	9/24/2024			
	JETC Bid Document Submittal	8/21/2024			
	Phase 2 Bid Document Submittal	11/26/2024			
	JETC Bids Received	10/22/2024			
	JETC Moved Towards Award	11/18/2024			
	JETC Award Approved	12/3/2024			
	JETC Pre-construction Initiated	12/17/2024			
	JETC Construction NTP	4/4/2025			
	CEI TO Executed	3/10/2025			
	JETC Building Renovation Discussion	2/25/2025			
	JETC Building Analysis	3/5/2025			
	Phase 2 Pre-bid Meeting	3/27/2025			
	Phase 2 Addendum	4/14/2025			
	Phase 2 Bid Document Resubmittal	6/26/2025			
	Phase 2 Permitting Assistance	Ongoing			
	Phase 2 Award	Pending Bidding			
	Phase 2 Construction	Pending Award			
	Substantial Completion Walkthrough	9/23/2025			
	Second Walkthrough	10/14/2025			
	Final Walkthrough	Pending scheduling			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit (JETC)	9/16/2024	Completed		
	Building Permit (Phase 2)		Pending		
	Submission #1	2/26/2025	-	4/7/2025	
	Submission #2	7/10/2025	-	7/18/2025	
	Submission #3	9/17/2025	-		
	Phase 1 Broward County Surface Water License	-	Approved		4/1/2025
	Submission #1	11/20/2024	-	12/11/2024	
	Submission #2	12/31/2024	-	1/22/2025	
	Submission #3	1/28/2025	-	2/24/2025	
	Submission #4	2/25/2025	-	3/24/2025	
	Phase 2 Broward County Surface Water License	-	Approved		7/30/2025
	Submission #1	3/3/2025	-	4/2/2025	
	Submission #2	5/12/2025	-	6/9/2025	
	Submission #3	6/11/2025	-		
	Action Items	**Responsibility**	**Date Completed**		
	Phase 1 Punch List & Closeout	AECOM & Contractor	Ongoing		
	Phase 2 Bid Opening & Evaluation	City	In Process		
	PM Notes				
	Design for the full park was initiated in June of 2023. As the project has progressed, the scope of the JETC has expanded. After coordination with the Panthers and exploration of different alternatives, pickleball was moved to a later phase. Bid documents for the full park (including JETC) were provided on 6/21/2024. AECOM was then directed to split this work to include a package for the JETC and a package for the remainder of the park (excluding pickleball). The JETC bid package was submitted on 8/21/2024. Bids were received on 10/22/2024. The City indicated that these bids may be rejected due to compliance issues. AECOM was then notified of intent to award on 11/18/2024. The JETC project was awarded to Shiff Construction on 12/3/2024. Due to budget concerns after the JETC bids, the remaining park package was modified to move the splash pad and restroom until a later phase. The remaining park bid package was submitted on 12/3/2024. AECOM continues to work with Shiff and the City on permitting, RFIs and Submittals for the JETC project. Shiff received approval for an Early Start Permit on 2/4/2025. JETC building renovation discussions initiated on 2/25/2025. AECOM conducted feasibility analysis of building renovation on 3/5/2025. Phase 2 pre-bid meeting was completed for 3/27/2025. Addendum issued by AECOM to City to address questions on 4/14/2024. AECOM notified that bid was cancelled. Phase 2 will be bid will commence once permits are complete, with award expected in the fall of 2025. Phase 2 Bid documents resubmitted 6/26. CO#4 approved 7/10/2025. Surface Water Permit for Phase 2 completed 7/30/2025. Phase 2 bid documents were resubmitted 6/26/2025. Responses to prospective bidder questions provided 10/8/2025. JETC is nearing completion. Initial punch-list walkthrough completed on 9/23/2025. Follow-up walkthrough completed for the week of 10/12/2025. Final walkthrough pending scheduling.				

7	**Loggerhead Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$141,000**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**N**		
	Scope			
	Bike Racks, Pavilion, ADA Improvements			
	Status Notes			
	Pending project approval and funding.			
	Key Milestones & Timeline			
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending project approval and funding. The project improvements are intended to be completed under the scope of the Qualified Vendors List / a Job Order Contract. Working with Procurement to determine next steps.			
8	**Lu Deaner Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$215,000**		
	Overall Status	**Purchasing**		
	DRC Flag	**N**		
	Scope			
	Crosswalks, Playground/Surfacing/Shade, Pavilion, ADA Improvements			
	Status Notes			
	Due to revised purchasing requirements the project timeline and procurement method is being amended.			
	Key Milestones & Timeline			
	Vendor engaged by City	1/31/2025		
	Kick off meeting with Contractor through a JOC (Job Order Contracting)	2/4/2025		
	Survey	Completed		
	Finalize scope and pricing	7/10/2025		
	Action Items	**Responsibility**	**Date Completed**	
	Establish in house JOC program/Pre Qualified Vendor List	City of Fort Lauderdale	In process	
	PM Notes			
	Survey work is complete, scoping and proposals were finalized and received through a Job Order Contract administered by the Gordian Group. Working with Procurement to determine next steps.			
9	**Major William Lauderdale Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$85,000**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**N**		
	Scope			
	Crosswalks, Signage, ADA Improvements			
	Status Notes			
	Pending project approval and funding.			
	Key Milestones & Timeline			
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending project approval and funding. The project improvements will be completed under the scope of the Qualified Vendors List /Job Order Contract. Working with Procurement to determine next steps.			

10	**Merle Fogg Park / Idlewyld Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$319,000**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**N**		
	Scope			
	Waterfront Sidewalk w/ Railing, Crosswalks, Pavilion, Lighting, Signage, ADA Improvements			
	Status Notes			
	Pending project approval and funding.			
	Key Milestones & Timeline			
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending project approval and funding. The project improvements will be completed under the scope of the Qualified Vendors List /Job Order Contract. Working with Procurement to determine next steps.			
11	**Middle River Terrace**			
	Task Orders(s)	**N/A**		
	Program Budget	**$550,000**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**N**		
	Scope			
	Playground/Surfacing/Shade, Walking Path, Lighting, Solar Panels, Benches, Bike Racks, Signage, ADA Improvements			
	Status Notes			
	Pending project approval and funding. New scope has been determined by neighborhood needs.			
	Key Milestones & Timeline			
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending project approval and funding. The project improvements will be completed under the scope of the Qualified Vendors List /Job Order Contract. Working with Procurement to determine next steps. New scope has been determined by neighborhood needs.			
12	**Peter Feldman Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$425,000**		
	Overall Status	**Permitting/Purchasing**		
	DRC Flag	N		
	Scope			
	Playground/Surfacing/Shade, Lighting Upgrades, Electrical Upgrade for Events			
	Status Notes			
	PO for playground purchase issued 9/23/2025.			
	Key Milestones & Timeline			
	Initial Site Visit for Scoping with Vendor	6/25/2024		
	Playground Design Finalized	12/1/2024		
	Land Survey	Complete		
	Issue PO for playground	Complete		
	Finalize proposals for site preparation	Revised proposals through Gordian received on 7/16/25.		
	Playground Installation	Target completion in early 2026		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain Permits for Playground	Playground Vendor	In process	
	Procure demo and site work needed for playground installation	City of Fort Lauderdale	In process	
	Issue PO for demolition and site work	City of Fort Lauderdale	Pending	
	PM Notes			
	PO for new playground was issued on 7/10/2025. Due to City purchasing limitations for piggyback purchases, the site preparation and demolition for the existing playground had to be solicited separately.			

13	**Riverwalk Linear Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$715,000**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**N/A**		
	Scope			
	Electrical Upgrades, ADA Improvements			
	Status Notes			
	Pending project approval and funding. New scope has been determined by neighborhood needs.			
	Key Milestones & Timeline			
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending project approval and funding. The project improvements are intended to be completed under the scope of the Qualified Vendors List / a Job Order Contract. Working with Procurement to determine next steps.			
14	**Sailboat Bend Preserve Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$142,000**		
	Overall Status	**Complete**		
	DRC Flag	**N**		
	Scope			
	Benches, Walking Trail Upgrades, Picnic Tables, ADA Improvements			
	Status Notes			
	Project has been completed.			
	Key Milestones & Timeline			
	Improvements are Complete.	2024		
15	**Sistrunk Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$428,000**		
	Overall Status	**Purchasing**		
	DRC Flag	**N**		
	Scope			
	Lighting, Benches, Bike, Racks, Signage, Pavilion, Playground/Surfacing/Shade, ADA Improvements			
	Status Notes			
	Working with Procurement to determine next steps.			
	Key Milestones & Timeline			
	Survey Completed	12/21/2023		
	Site Visit for Scoping	1/23/2024		
	Finalize scope and pricing	7/10/2025		
	Action Items	**Responsibility**	**Date Completed**	
	Establish in house JOC program/Pre Qualified Vendor List	City of Fort Lauderdale	In process	
	PM Notes			
	Survey work is complete, scoping and proposals were finalized and received through a Job Order Contract administered by the Gordian Group. Working with Procurement to determine next steps.			
16	**South Middle River Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$290,700**		
	Overall Status	**Design**		
	DRC Flag	**N**		
	Scope			
	Fitness Equipment, Benches, Signage, Playgrounds Replacement, ADA Improvements			
	Status Notes			
	Due to revised purchasing requirements the project timeline and procurement method is being amended.			
	Key Milestones & Timeline			
	Vendor engaged by City	1/31/2025		
	Kick off meeting with Contractor through JOC	2/4/2025		
	Survey	Completed		
	Action Items	**Responsibility**	**Date Completed**	
	Finalize Proposals	Contractor	Pending	
	PM Notes			
	Survey work is complete, scoping and proposals were finalized and received through a Job Order Contract administered by the Gordian Group. Working with Procurement to determine next steps.			

17	**Thurgood Marshall Elementary**			
	Task Orders(s)	**27**		
	Program Budget	**$400,000**		
	Overall Status	**Partially Complete* Court renovations completed by City.**		
	DRC Flag	**N**		
	Scope			
	Playground Installation, Court Renovations, Walking Trail			
	Status Notes			
	Court resurfacing completed. Pending approval by the School Board to authorize the reminder of the improvements.			
	Key Milestones & Timeline			
	Court Renovations	5/1/2024		
	Program Plans and Cost Validation	8/21/2023		
	Remaining Construction	Pending		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing	
	PM Notes			
	Court resurfacing completed. Pending approval by the School Board to authorize the reminder of the improvements.			
18	**Townsend Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$63,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	ADA Improvements			
	Status Notes			
	Improvements are planned to be undertaken using Parks resources.			
	Key Milestones & Timeline			
	Construction	Targeted for Fall 2025		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending planning and improvement implementation. Park staff are assessing what can be done in house for ADA walkway, benches and picnic tables			
19	**Victoria Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$205,000**		
	Overall Status	**Design**		
	DRC Flag	**N**		
	Scope			
	Sidewalk Connection, Signage, Natural Play Structure, Site Furnishings			
	Status Notes			
	The design for the playground was received and is pending neighborhood approval. Purchasing and construction schedule is subject to approval of designs by neighborhood.			
	Vendor engaged by City	10/29/2024		
	Site Visit for Scoping with Vendor	11/4/2024		
	Site Survey Completed	3/11/2025		
	Construction	2026		
	Action Items	**Responsibility**	**Date Completed**	
	Finalize Conceptual Playground Design	Playground Vendor	In Process	
	Receive HOA Approval	City of Fort Lauderdale	In Process	
	PM Notes			
	The design for the playground is pending approval by the Civic Association. The project improvements will be completed through existing piggyback contracts. Conceptual playground design was finalized by vendor and received at the end of May 2025.			

20	**Virginia S. Young Elementary School**				
	Task Orders(s)	**27**			
	Program Budget	**$375,000**			
	Overall Status	**Planning**			
	DRC Flag	**N**			
	Scope				
	Crosswalks, Picnic Tables, Signage, Pavilion, ADA Improvements				
	Status Notes				
	Pending approval by the School Board to authorize final scope of the improvements.				
	Key Milestones & Timeline				
	Program Plans and Cost Validation	8/21/2023			
	Construction	Targeted for Spring 2026			
	Action Items	**Responsibility**	**Date Completed**		
	Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing		
	PM Notes				
	Pending approval by the School Board to authorize final scope of the improvements.				
21	**Vista Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$183,000**			
	Overall Status	**Pending Phase 3 & 4**			
	DRC Flag	**N**			
	Scope				
	Crosswalks, Picnic Tables, Signage, Pavilion, ADA Improvements				
	Status Notes				
	Pending project phase approval and funding.				
	Key Milestones & Timeline				
	Construction	Pending Phase 3 & 4			
	Action Items	**Responsibility**	**Date Completed**		
	PM Notes				
	Pending project approval and funding. The project improvements will be completed under the scope of the Qualified Vendors List / a Job Order Contract. Working with Procurement to determine next steps.				
22	**Warfield Park**				
	Task Orders(s)	**8**			
	Program Budget	**$1,510,000**			
	Overall Status	**Construction**			
	DRC Flag	**N**			
	Scope				
	Community Center Renovations, Playground Surfacing & Shade, Lighting, Walking Path, Fencing Replacement, Solar Panels, Splashpad, Signage, ADA Improvements				
	Status Notes				
	Project is currently under construction, with construction scheduled to be substantially complete by early November 2025. Project is currently on hold pending the contractor items to be addressed.				
	Key Milestones & Timeline				
	Project Initiation	11/30/2021			
	Bidding Initiated	1/16/2023			
	Project Awarded	8/1/2024			
	NTP for Construction Issued	1/29/2025			
	ASI #5	3/4/2025			
	Substantial Completion	Targeted for November			
	Final Completion	Targeted for December			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit	4/5/2023	Pending Contractor		
	Broward County Surface Water License	03/09/2023	Completed		9/25/2024
	Action Items	**Responsibility**	**Date Completed**		
	RFI/Submittals Responses	AECOM	Ongoing		
	Provide Package for Health Department Submittal	Sagaris	Pending		
	Address Playground Surfacing	Sagaris	Pending		
	PM Notes				
	Submittal review began mid January 2025. Contractor in process of addressing owner/contractor coordinated comments for the building department. AECOM addressed RFIs with ASI #5 on 3/4/2025. Splash pad vendor and contractor coordination is ongoing and nearing resolution. Construction scheduled to be substantially complete by early November 2025. Project is currently on hold pending contractor items to be addressed including the playground surfacing and permittable drawings for the splash pad.				

23	**Willingham Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$201,000**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**N**		
	Scope			
	Benches, Lighting, Pavilion, ADA Improvements			
	Status Notes			
	Pending project phase approval and funding.			
	Key Milestones & Timeline			
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending project approval and funding. The project improvements will be completed under the scope of the Qualified Vendors List / a Job Order Contract. Working with Procurement to determine next steps.			

	Fort Lauderdale Parks Bond - Status Report - 11/10/2025				
	DISTRICT 3				
1	**Bass Park**				
	Task Orders(s)	**7**			
	Program Budget	**$7,240,000**			
	Overall Status	**Pre-Construction**			
	DRC Flag	**Y**			
	Scope				
	Demolition of Existing Community Center, New Community Center, New Pool Restrooms Building, Interactive Water Feature, Playground Replacement, Lighting, Site Furnishings, Signage, Parking Improvements				
	Status Notes				
	Contract for construction has been executed. Preconstruction activities are ongoing. Construction is targeted to begin in December 2025.				
	Key Milestones & Timeline				
	Project Initiation (Planning)	9/13/2021			
	Construction Documents	5/22/2023			
	City Coordination Period (DRC comment approval assistance)	5/23/2023-11/3/2023			
	Bid Documents and Bidding Assistance Initiated	4/25/2024			
	DRC Approval	8/9/2024			
	Pre- Bid Conference	11/20/2024			
	Commission approval for award	3/4/2025			
	Contract executed	3/27/2025			
	Pre-Construction Meeting	7/2/2025			
	Construction	Targeted for December 2025			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit	12/22/2023	Ongoing		
	Broward County Surface Water License	07/26/2023	Completed		2/6/2025
	Action Items	**Responsibility**	**Date Completed**		
	Obtain Permits	AECOM/Contractor	In Process		
	Provide Final Target Construction Schedule	Contractor	Pending		
	PM Notes				
	Bids received on January 6, 2025 and showed to be overbudget. After evaluation of bids, AECOM and City agreed that no deductions could be made so the recommendation was made to award the bid to the lowest bidder, requiring commission approval- potentially in March or April 2025. City of Fort Lauderdale is looking to award the full scope of work including the alternates. Building Department permitting technical revisions addressed with owner/contractor comments pending. Recommended for award during 3/4/2025 Commission Meeting. Awarded to H.A. Contracting Corp. on 3/4/2025. Construction contract executed 3/27/2025. CEI Task Order submitted 3/28. Pre-con services are underway. Contractor is coordinating with AECOM and building department to finalize permits.				
2	**Benenson Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$412,500**			
	Overall Status	**Partially Complete* Basketball court renovations completed by City.**			
	DRC Flag	**N**			
	Scope				
	Lighting, Basketball Court Renovation/Shade, Park Benches, Signage, ADA Improvements				
	Status Notes				
	Basketball court renovations have been completed. The remainder of the project improvements are scheduled to be completed in early 2026.				
	Key Milestones & Timeline				
	Survey Completed	10/19/2023			
	Basketball Court Renovations Completed	1/1/2025			
	Site visit for project scoping	8/21/2025			
	Remaining Construction	Targeted for Spring 2026			
	Action Items	**Responsibility**	**Date Completed**		
	Prioritization of the Remainder of the Scope of Improvements	City of Fort Lauderdale	In process		
	PM Notes				
	Basketball court renovations have been completed. The remainder of the project improvements are intended to be completed using the Qualified Vendors List/Job Order Contract.				

3	**Chateau Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$100,000**	*Will be $335,000 after budget transfer from Lauderdale Manors Entranceway	
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Sidewalk, Site Furnishings, Playground			
	Status Notes			
	Construction is pending scheduling and vendor coordination.			
	Key Milestones & Timeline			
	Construction	Pending		
	Approval from Parks Recreation and Beaches Advisory Board to swap scope and budget with Lauderdale Manors Entranceway Project	3/26/2025		
	Action Items	**Responsibility**	**Date Completed**	
	Coordinate with vendors for improvements	City of Fort Lauderdale	Pending	
	PM Notes			
	Staff have identified a possible discrepancy between the funding/scope associated with this project and the Lauderdale Manors Entrance project. Staff are seeking approval from Parks Recreation and Beaches Advisory Board meeting on 3/26/25 to swap scope and budget with Lauderdale Manors Entranceway. Further direction is needed to determine whether the funding/scope is appropriate or can be reallocated between the two projects. Scope and budget swap with Lauderdale Manors Entranceway was approved at 3/26/25 Parks Board meeting.			
4	**Dillard High School**			
	Task Orders(s)	**27**		
	Program Budget	**$100,000**		
	Overall Status	**Complete**		
	DRC Flag	**N**		
	Scope			
	Tennis Court Renovations			
	Status Notes			
	Project has been completed.			
	Key Milestones & Timeline			
	Improvements are Complete.	2024		
5	**Dr. Elizabeth Hayes Civic Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$925,000**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**N**		
	Scope			
	Repave Walking Path, Lighting Upgrades, Playground/Surfacing/Shade, Walking Path Renovation, Signage, ADA Improvements			
	Status Notes			
	Pending project phase approval and funding.			
	Key Milestones & Timeline			
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending project approval and funding. The project improvements will be completed under the scope of the Qualified Vendors List /a Job Order Contract. Working with Procurement to determine next steps.			
6	**Guthrie Blake Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$520,000**		
	Overall Status	**Purchasing**		
	DRC Flag	**N**		
	Scope			
	Crosswalks, Lighting, Playground Replacement, ADA Improvements			
	Status Notes			
	Design has been completed. Working with vendor and Procurement to determine next steps.			
	Key Milestones & Timeline			
	Survey Completed	12/21/2023		
	Playground Vendor Engaged by City	10/22/2024		
	Site Visit for Scoping with Vendor	10/24/2024		
	Designs Provided by Vendor for Neighborhood Approva	12/9/2024		
	Construction	Targeted for Winter 2025		
	Action Items	**Responsibility**	**Date Completed**	
	Issue PO	City of Fort Lauderdale	In Process	
	PM Notes			
	Working with vendor and Procurement to determine next steps.			

7	**Joseph C. Carter Park**				
	Task Orders(s)	**4 & 12**			
	Program Budget	**$20,151,000**			
	Overall Status	**Partially Complete**			
	DRC Flag	**Y**			
	Scope				
	Concession/Press Box Renovation, New Community Center, Walking Trail/Outdoor Fitness Equipment, Pool Office Renovations, Aquatic Complex Renovations, Synthetic Turf Replacement, Fencing, Solar Panels, Lighting, ADA Improvements, Playground Replacement				
	Status Notes				
	Preliminary concepts for building shift north have been completed. Revised cost estimates submitted 7/29/2025.				
	Key Milestones & Timeline				
	Project Initiation (Planning)	11/30/2021			
	Conceptual Design	10/25/2022			
	Schematic Design	1/25/2023			
	Design Development - Project Placed on Hold	7/28/2023			
	Lighting Improvements Completed by City	2023			
	Revised Concept	6/24/2025			
	Revised Cost Estimate	7/29/2025			
	Approval of revised scope and layout	9/29/2025			
	Identify supplemental funding	10/7/2025			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	DRC Submission #1	8/11/2023	Pending Design Updates		
	Building Permit		Pending Design Updates		
	Broward County Surface Water License		Pending Design Updates		
	Action Items	**Responsibility**	**Date Completed**		
	Updated Task Order	AECOM	Pending		
	PM Notes				
	Project was placed on hold after the deliverable of the Design Development Package and DRC submittal while the City of Fort Lauderdale pursued additional funding for the project. During the redesign/ re-evaluation stage. Preliminary revised concepts were completed and revised cost estimates were finalized on 7/29/2025. The last tranche of supplemental funding to bring the new total project budget to $32M was approved during the 10/7 Commission agenda.				
N/A	**Lauderdale Manors Entrance**				
	Task Orders(s)	**N/A**	**Currently Funded (Y/N)**		
	Program Budget	**$0**	**Project Balance**		
	Overall Status	**Closed**	**Percent Complete**		
	DRC Flag	**N**			
	Scope				
	Playground Installation and Pavilion				
	Status Notes				
	Project has been cancelled, and funds are being utilized at Chateau Park.				
	Key Milestones & Timeline				
	Approval from Parks Recreation and Beaches Advisory Board to swap scope and budget with Lauderdale Manors Entranceway Project	3/26/2025			
	PM Notes				
	Project improvements are to be completed under a new construction services contract Parks and Procurement is working on. Staff are seeking approval from Parks Recreation and Beaches Advisory Board meeting on 3/26/25 to swap scope and budget with Chateau Park. At 3/26/25 Park Advisory Board meeting, it was decided to move funding to Chateau Park.				
8	**Lauderdale Manors Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$1,856,000**			
	Overall Status	**Planning**			
	DRC Flag	**N**			
	Status Notes				
	Project will be included with Phase 2 task orders currently in development.				
	Scope				
	Pool Renovations, Community Center Renovations, Playground/Surfacing/Shade, Water Playground Replacement, Solar Panels, ADA Improvements				
	Key Milestones & Timeline				
	Action Items	**Responsibility**	**Date Completed**		
	Provide direction for task order development	City of Fort Lauderdale	Pending		
	PM Notes				
	Project will be included with Phase 2 task orders currently under review.				

9	**Lincoln Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$261,000**		
	Overall Status	**Purchasing**		
	DRC Flag	**N**		
	Scope			
	Playground Surfacing/Shade, Lighting, ADA Improvements			
	Status Notes			
	Due to revised purchasing requirements the project timeline and procurement method is being amended.			
	Key Milestones & Timeline			
	Survey Completed	12/5/2023		
	Site Visit for Scoping	1/23/2025		
	Finalize scope and pricing	7/10/2025		
	Action Items	**Responsibility**	**Date Completed**	
	Establish in house JOC program/Pre Qualified Vendor List	City of Fort Lauderdale	In process	
	PM Notes			
	Survey work is complete, scoping and proposals were finalized and received through a Job Order Contract administered by the Gordian Group. Working with Procurement to determine next steps.			

10	**Mills Pond Park**				
	Task Orders(s)	**6 & 40**			
	Program Budget	**$5,334,500**			
	Overall Status	**Partially Complete**			
	DRC Flag	**Y**			
	Scope				
	Softball Concession/Restroom/Office Building, Parking for New Fields, Lighting, Boat Ramp Replacement, Playground Replacement, ADA Improvements				
	Status Notes				
	Contractor agreement for restroom/concession building has been executed, with construction targeted to begin in November 2025. Working with Procurement to determine next steps for playground replacement.				
	Key Milestones & Timeline				
	Project Initiation (Planning)	9/13/2021			
	Construction Documents	8/23/2022			
	Lighting Improvements Completed by City	2022			
	Permitting Initiation/DRC Coordination	8/24/2022-2/2/2024			
	Bid Documents and Bidding Assistance Initiated	3/7/2024			
	Direction to Redesign and Split Packages	7/25/2024			
	Reissuance of Bid Documents (Restroom)	10/11/2024			
	Bid Received for Restroom	1/28/2025			
	Restroom Awarded	3/4/2025			
	Restroom Contract Executed	5/12/2025			
	Restroom Construction	Targeted for November 2025			
	Playground Procurement Package	10/1/2025			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit				
	Permit Submittal #1 for the entire park	2/2/2024	Revised per DSD Office Request	3/11/2024	
	Meeting with DSD	3/20/2024	-	-	
	Permit Submittal #2 Split as Requested by DSD office (Plans and applications submitted to Marc 4/17. Marc Returned 4/23.)	5/15/2024	-	5/31/2024	
	Permit Submittal #3 for Restroom Building Package	11/13/2024	-	1/6/2025	
	Permit Submittal #4 for Restroom Building Package	2/18/2025	Pending Contractor	2/21/2025	
	Broward County Surface Water License (Full Park)	11/3/2022	Cancelled		
	Broward County Surface Water License (Restroom)		Approved		6/13/2025
	Submittal #1	11/7/2024	-	11/25/2024	
	Submittal #2	2/7/2025	-	3/24/2024	
	Submittal #3	4/22/2025	-	5/21/2025	
	Submittal #4	5/22/2025	-		
	Broward County Letter Modification (Playground)	8/27/2025	Approved		9/24/2025
	Action Items	**Responsibility**	**Date Completed**		
	Restroom RFIs and Submittals	AECOM	Ongoing		
	Finalize permits for Restroom	Contractor	Expected October 2025		
	Asbestos Issue	City of Fort Lauderdale	Ongoing		
	Playground procurement	City of Fort Lauderdale	Pending		
	PM Notes				
	Design for the full park was initiated in September of 2021. Project progressed with the design of the full park up through construction documents until 8/23/2022. Surface Water permit was submitted to Broward County on 11/3/2022. Initial Surface Water Permit was cancelled due to unresolved payment from previous 2018 permit. AECOM coordinated with the DRC through multiple rounds of submissions and revisions through 2/2/2024. Once DRC and Broward Permits were resolved, and Bid documents were submitted on 3/7/2023. Bid documents included restroom building and site work for the rest of the park. Bids came pack significantly over budget. AECOM was directed to proceed with bid documents restroom building as a separate package. Redesign was required due to updates to COFL building FEE requirements, and Broward County permitting requirements. Bid documents for the restroom building were submitted on 10/11/2024. Remaining improvements have been coordinated with COFL pending results of restroom bidding and permitting comments from Broward County. After coordination with COFL, it was determined that the playground improvements were to be prioritized. Playground improvement package is now pending updates form the vendor to comply with Broward County requirements. Contractor agreement for restroom/concession building has been executed, with construction scheduled to begin in July 2025. Broward County Surface Water Permit approved on 6/13/2025. Updated playground package submitted 10/1/2025. ASI #3 for Landscape and IT clarifications submitted to contractor 10/8/2025. Final permits for restroom construction are pending the resolution of the Asbestos report issue. City continues to work towards a solution.				
11	**North Fork Riverfront Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$172,000**			
	Overall Status	**Planning**			
	DRC Flag	**N**			
	Scope				
	ADA Improvements and Kayak Launch				
	Status Notes				
	Pending planning and improvement implementation.				
	Key Milestones & Timeline				
	Action Items	**Responsibility**	**Date Completed**		
	PM Notes				
	Project prioritization is pending.				

12	**North Fork School Park**				
	Task Orders(s)	**27**			
	Program Budget	**$785,000**			
	Overall Status	**Planning**			
	DRC Flag	**N**			
	Scope				
	Playground Installation, Fencing, Lighting, Benches, Basketball Courts, Water viewing Deck/ Interactive Learning Feature				
	Status Notes				
	Pending approval by the School Board to authorize final scope of the improvements.				
	Key Milestones & Timeline				
	Program Plans and Cost Validation	8/21/2023			
	Action Items	**Responsibility**	**Date Completed**		
	Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing		
	PM Notes				
	The project improvements are intended to be completed under the scope of the Qualified Vendors List / a Job Order Contract. Working with Procurement to determine next steps. School Board approval is needed for remainder of improvements. Coordination is ongoing.				
13	**Osswald Park**				
	Task Orders(s)	**17**			
	Program Budget	**$3,184,000**			
	Overall Status	**Partially Complete**			
	DRC Flag	**N**			
	Scope				
	East and West Restroom Renovations, Walking Path, Site Furnishing, Signage, Playground Replacement, Fitness Area, Pedestrian Lighting, Splash Pad Replacement				
	Status Notes				
	Project has been reinitiated. Bid documents submitted 8/29/2025. Revised bid documents to address Broward County comments scheduled to be completed pending Broward County approval.				
	Key Milestones & Timeline				
	Lighting Improvements Completed by City	2022			
	Project Initiation	6/26/2023			
	60% Design Development Package - Project Placed on Hold	3/20/2024			
	100% Construction Documents - Project Placed on Hold on 10/23/2024	10/4/2024			
	Project Reinitiated	1/6/2025			
	Redesign - 100% Construction Documents	Submitted 6/27/2025			
	Preparation of Bid Documents	Targeted for November 2025			
	Award	Targeted for February, 2026			
	Construction	Targeted for April, 2026			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit	Pending final bid documents	Ongoing		
	Broward County Surface Water License	Targeting Nobember 2025 for final approval	Ongoing		
	Action Items	**Responsibility**	**Date Completed**		
	Revise bid documents	AECOM	Ongoing		
	Permitting assistance	AECOM	Ongoing		
	Publish bid solicitation	City of Fort Lauderdale	Pending		
	PM Notes				
	100% drawings were submitted 6/27/2025. Review meeting completed 7/10/2025. Bid documents submitted 8/29/2025. Revised bid documents to address Broward County comments scheduled to be completed pending Broward County approval.				
14	**Provident Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$5,000**			
	Overall Status	**Completed**			
	DRC Flag	**N**			
	Scope				
	ADA Improvements				
	Status Notes				
	Project has been completed.				
	Key Milestones & Timeline				
	Improvements are Complete.	2024			

15	**Riverland Park**			
	Task Orders(s)	**21**		
	Program Budget	**$2,738,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Activity Center Renovations, Facility (Teens/Multipurpose Programming), Pool Renovations, Fencing, Restroom Renovation, Playground/Surfacing/Shade, Walking Trail/Outdoor Exercise Equipment, Crosswalks, Solar Panels, ADA Improvements			
	Status Notes			
	Project will be included with Phase 2 task orders currently in development.			
	Key Milestones & Timeline			
	Splash Pad Renovation Proposal Obtained	11/25/2024		
	Latest Playground Design & Proposal Obtained	1/27/2025		
	Action Items	**Responsibility**	**Date Completed**	
	Provide direction for task order development	City of Fort Lauderdale	Pending	
	PM Notes			
	Project will be included with Phase 2 task orders currently under review.			
16	**Rock Island Elementary School**			
	Task Orders(s)	**27**		
	Program Budget	**$262,500**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Playground Replacement and Fencing Improvements			
	Status Notes			
	Pending approval by the School Board to authorize final scope of the improvements.			
	Key Milestones & Timeline			
	Program Plans and Cost Validation	8/21/2023		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing	
	PM Notes			
	The project improvements are intended to be completed under the scope of the Qualified Vendors List /Job Order Contract. Working with Procurement to determine next steps. School Board approval needs to be obtained for remainder of project. Coordination is ongoing.			
17	**Shirley Small Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$4,325,000**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**Y**		
	Scope			
	Playground/Surfacing/Shade, Community Center, Lighting, Walking Trail/Outdoor Exercise Station, Signage, ADA Improvements			
	Status Notes			
	Pending project approval and funding.			
	Key Milestones & Timeline			
	Construction	Pending Phase 3 & 4		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending project approval and funding. Pending negotiation with consultant for planning and improvement implementation.			
18	**Stephen Foster Elementary**			
	Task Orders(s)	**27**		
	Program Budget	**$500,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Fencing, Playground Installation, Basketball Court, Signage			
	Status Notes			
	Pending approval by the School Board to authorize final scope of the improvements.			
	Key Milestones & Timeline			
	Program Plans and Cost Validation	8/21/2023		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain School Board Approval for Improvements	City of Fort Lauderdale	Coordination is Ongoing	
	PM Notes			
	Implementation of proposed improvements is currently pending approval by the School Board.			

19	**Sunset Park**			
	Task Orders(s)	**27**		
	Program Budget	**$1,029,000**		
	Overall Status	**Partially Complete* Lighting improvements completed by City.**		
	DRC Flag	**N**		
	Scope			
	Benches, Bike Racks, Athletic Field Lighting Upgrade, Playground Replacement, Signage, Fencing, Lighting, ADA Improvements			
	Status Notes			
	Pending approval by the School Board to authorize final scope of the improvements.			
	Key Milestones & Timeline			
	Lighting Improvements Completed by City	2023		
	Program Plans and Cost Validation	8/21/2023		
	Remaining Construction	Scheduled for Fall 2025.		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing	
	PM Notes			
	The remainder of the project improvements are intended to be completed under the scope of the Qualified Vendors List /Job Order Contract. Working with Procurement to determine next steps. School Board approval needed for remainder of improvements. Coordination is ongoing.			
20	**Sweeting Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$230,000**		
	Overall Status	**Complete**		
	DRC Flag	**N**		
	Scope			
	Fishing Pier, ADA Improvements			
	Status Notes			
	Project has been completed.			
	Key Milestones & Timeline			
	Improvements are Complete.	2024		
21	**Walker Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$650,700**		
	Overall Status	**Design**		
	DRC Flag	**N**		
	Scope			
	Playground Replacement			
	Status Notes			
	The conceptual design for the playground replacement is in process.			
	Key Milestones & Timeline			
	Vendor engaged by City	12/5/2024		
	Site Visit for Scoping with Vendor	12/10/2024		
	Land survey	Complete		
	Follow up Site Visit for Scoping with Vendor	7/14/2025		
	Initial playground design provided	9/8/2025		
	Revised Playground design	Pending		
	Action Items	**Responsibility**	**Date Completed**	
	Revise Playground Design	Playground Vendor	Pending	
	PM Notes			
	The design for the playground replacement is being revised based on comments received from the school board.			
22	**Westwood Heights Elementary School**			
	Task Orders(s)	**27**		
	Program Budget	**$375,000**		
	Overall Status	**Partially Complete* Court renovations**		
	DRC Flag	**N**		
	Scope			
	Playground Installation, Fencing, Signage			
	Status Notes			
	Court resurfacing completed. The remainder of the improvements are pending further approval from the School Board of Broward County (SBBC).			
	Key Milestones & Timeline			
	Court Renovations completed by the City.	2024		
	Program Plans and Cost Validation	8/21/2023		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing	
	PM Notes			
	Concurrently, court resurfacing was completed by Parks through a continuing contract with Fast Dry Courts based on discussions with the School Board to open the courts to the public during non-school hours. The remainder of the improvements are intended to be completed under the scope of the Qualified Vendors List /Job Order Contract. Working with Procurement to determine next steps			

23	**Westwood Heights Triangle Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$21,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Benches, Bike Racks, Signage, Sidewalk Connection			
	Status Notes			
	Pending planning and improvement implementation.			
	Key Milestones & Timeline			
	Construction	To be Completed by end of 2025		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending planning and improvement implementation. Public Works are installing a lift station in the near future			

	Fort Lauderdale Parks Bond - Status Report - 11/10/2025			
	DISTRICT 4			
1	**Ann Herman Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$435,000**		
	Overall Status	**Complete**		
	DRC Flag	**N**		
	Scope			
	Playground/Surfacing/Shade, Fitness Equipment, Site Furnishings, ADA Improvements			
	Status Notes			
	Playground and fitness equipment have been replaced.			
	Key Milestones & Timeline			
	PO Issued to Vendor	12/12/2024		
	Land Survey completed	3/5/2025		
	Permitting for playground installation initiated	3/7/2025		
	Construction Start	5/5/2025		
	Construction Completed	7/1/2025		
	Action Items	**Responsibility**	**Date Completed**	
	Closeout Project	City of Fort Lauderdale	In process	
	PM Notes			
	Playground and fitness equipment have been replaced. Project closeout is in process.			
2	**Bill Keith Preserve**			
	Task Orders(s)	**N/A**		
	Program Budget	**$545,000**		
	Overall Status	**Partially Complete* Boardwalk completed by City.**		
	DRC Flag	**N**		
	Scope			
	Boardwalk Extension, Native Landscaping, Trail Improvements, ADA Improvements			
	Status Notes			
	Remainder of improvements are in process, with Phase 2 expected to be completed by the end of 2025.			
	Key Milestones & Timeline			
	Boardwalk Complete	2024		
	Remaining Construction	In process - target completion 2025		
	Action Items	**Responsibility**	**Date Completed**	
	Perform the remainder of the improvements	City of Fort Lauderdale	Pending	
	PM Notes			
	Phase 1 - Boardwalk extension is complete. A proposal was originally received from AECOM in January 2023 to design the identified improvements. Despite minimal design effort needed. This proposal amounted to over 20% of the available project budget. At the time, there was also another other project in the park being managed by another department, which would have conflicted with the bond improvements. Therefore, staff opted to not proceed with the design of the improvements through AECOM. Phase 2 - Remainder of improvements are in process.			
3	**Bryant Peney Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$390,000**		
	Overall Status	**Pending Phase 3 & 4**		
	DRC Flag	**N**		
	Scope			
	Crosswalks, Playground Replacement, Lighting, ADA Improvements			
	Status Notes			
	Pending project phase approval and funding.			
	Key Milestones & Timeline			
	Remaining Construction	Pending Phase 3 & 4 Approval		
	Action Items	**Responsibility**	**Date Completed**	
		City of Fort Lauderdale		
	PM Notes			
	Pending funding and phase approval.			

4	**Cliff Lake Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$35,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Benches and Signage			
	Status Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			
	Key Milestones & Timeline			
	Funding for Design	Approved at 10/7 Commission Meeting		
	Remaining Construction	Pending Prioritization		
	Action Items	**Responsibility**	**Date Completed**	
	Initiate planning and project prioritization	City of Fort Lauderdale	In process	
	PM Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			
5	**Colee Hammock Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$245,000**		
	Overall Status	**Purchasing**		
	DRC Flag	**N**		
	Scope			
	Crosswalks, Lighting Installation, ADA Improvements			
	Status Notes			
	Due to revised purchasing requirements the project timeline and procurement method is being amended.			
	Key Milestones & Timeline			
	Site Visit for Scoping	1/23/2024		
	Survey	Completed		
	Finalize scope and pricing	7/10/2025		
	Action Items	**Responsibility**	**Date Completed**	
	Establish in house JOC program/Pre Qualified Vendor List	City of Fort Lauderdale	In process	
	PM Notes			
	Survey work is complete, scoping and proposals were finalized and received through a Job Order Contract administered by the Gordian Group. Working with Procurement to determine next steps.			
6	**Coontie Hatchee Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$780,000**		
	Overall Status	**Partially Complete* Playground improvements have been completed by**		
	DRC Flag	**N**		
	Scope			
	Signage, Lighting Upgrades, Walking Trail, ADA Improvements			
	Status Notes			
	Playground and Fitness Equipment completed by the City of Fort Lauderdale. Remainder of Improvements are In the planning stage and will be completed using existing contracts and cooperative agreements.			
	Key Milestones & Timeline			
	Playground Improvements	2021		
	Final Site Evaluation Completed	2/6/2025		
	Construction	Targeted for 2025		
	Action Items	**Responsibility**	**Date Completed**	
	Purchase materials/equipment and schedule installation	City of Fort Lauderdale	Pending	
	PM Notes			
	Playground and Fitness Equipment completed by the City of Fort Lauderdale. Remainder of Improvements are In the planning stage and will be completed using existing contracts and cooperative agreements.			

7	**Croissant Park**				
	Task Orders(s)	**19**			
	Program Budget	**$2,620,000**			
	Overall Status	**Partially Complete**			
	DRC Flag	**N**			
	Scope				
	Community Center Renovations, Walking Path, Site Furnishings, Signage, Lighting Upgrades, Playground, Parking Restriping				
	Status Notes				
	Lighting upgrades have been completed by the City. The project is moving forward to 100% construction documents that include the community center renovations, playground, walking trail, site furnishings, and parking lot restriping. Water playground updates are to be completed by the City. Bid documents completed 7/17/2025. Coordination with Broward County Schools for permitting submittals is underway.				
	Key Milestones & Timeline				
	Lighting Improvements Completed by City	2022			
	Project Initiation	6/26/2024			
	60% Design Development Package - Project Placed on Hold	3/20/2024			
	Project Reinitiated	1/9/2025			
	100% Construction Document Package	First draft received 4/11/2025			
	Preparation of Bid Documents	7/17/2025			
	Award of Contract	Targeted for December 2025			
	Permitting Assistance	Underway			
	Construction	Targeted to begin March 2026			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit	8/27/2025	Transferred to School Board		
	Broward County Surface Water License		Letter of Modification Approved		
	Broward County School Board		Ongoing		
	Action Items	**Responsibility**	**Date Completed**		
	Bid solicitation	City of Fort Lauderdale	Ongoing		
	Permitting Assistance	AECOM	Ongoing		
	PM Notes				
	In response to significant projected budgetary shortfalls, City notified AECOM that the project will be temporarily on hold following the deliverable of 60% Design Development package. City advised AECOM that Croissant Park may move forward to construction document preparation phase on 1/9/2025 pending the evaluation of City directive, which removes the interactive water fountain from the scope of work. The impact evaluation determined that no redesign would be required. AECOM submitted CD package on 4/11/2025. Comments received from City on 4/28/2025. Bid documents be completed 7/17/2025. Coordination with Broward County Schools for permitting submittals is underway.				
8	**Esterre Davis Wright Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$665,000**			
	Overall Status	**Permitting/Purchasing**			
	DRC Flag	**N**			
	Scope				
	Playground Replacement, Walking Trail/Outdoor Exercise Equipment, Signage, Site Furnishings, ADA Improvements				
	Status Notes				
	PO for playground purchase issued 9/23/2025.				
	Key Milestones & Timeline				
	Initial Site Visit for Scoping with Vendor	6/25/2024			
	Playground & Fitness Station Design Finalized	Dec-24			
	Land Survey	Complete			
	Issue PO for playground	Complete			
	Finalize proposals for site preparation	Revised proposals through Gordian recei			
	PO Issued for Playground Installation	9/23/2025			
	Construction	Target completion in early 2026			
	Action Items	**Responsibility**	**Date Completed**		
	Obtain Permits	Playground Vendor	In process		
	Procure demo and site work needed for playground installation	City of Fort Lauderdale	In process		
	Issue PO for demolition and site work	City of Fort Lauderdale	Pending		
	PM Notes				
	Athletic field lighting replacement completed by the City of Fort Lauderdale. Playground purchase and installation is pending issuance of the P.O. from procurement. Due to City purchasing limitations for piggyback purchases, the site preparation had to be solicited separately.				

9	**Flamingo Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$940,000**			
	Overall Status	**Design**			
	DRC Flag	**N**			
	Scope				
	Lighting, Playground Replacement, Walking Trail, Outdoor Exercise Station, Signage, Site Furnishings, ADA Improvements				
	Status Notes				
	Revisions to plans for playground, fitness station, and loop trail are ongoing.				
	Key Milestones & Timeline				
	Initial Site Visit for Scoping with Vendor	6/25/2024			
	First Conceptual Design for Playground, Fitness Station and Loop Trail Received	9/19/2024			
	Latest Iteration of Design for Playground, Fitness Station and Loop Trail Received	12/1/2024			
	Finalize Design & Proposal	9/12/2025			
	Construction	Pending Prioritization			
	Action Items	**Responsibility**	**Date Completed**		
	Review design and proposals and seek feedback from neighborhood association.	City of Fort Lauderdale	In process		
	PM Notes				
	Latest iteration of the design and proposal for the playground and fitness station was received on 9/12/2025.				
10	**Florence C. Hardy Park**				
	Task Orders(s)	**6, 30 & 39**			
	Program Budget	**$2,585,000**			
	Overall Status	**Construction**			
	DRC Flag	**N**			
	Scope				
	Synthetic Turf for Multi Use Fields, Walling Trail, Fencing, Crosswalks, Field and Court Lighting Upgrades, Parking Improvements, Railroad Barrier, ADA Improvements, Playground Replacement, Outdoor Fitness Area				
	Status Notes				
	Phase 1 lighting upgrades completed by the City. Phase 2 park improvements and playground installation are underway. Phase 3 turf field bid documents have been completed and Broward County permitting is complete. Phase 3 bidding and award is pending receipt and execution of the grant agreement. Substantial completion walkthrough held on 10/27/2025. Punch list provided to contractor, with final completion targeting for 11/8/2027.				
	Key Milestones & Timeline				
	Project Initiation	9/10/2021			
	Lighting Improvements Completed by City (Phase 1)	2022			
	Bid Documents Packages for Playground and Site (Phase 2)	9/12/2023			
	Phase 2 Soft NTP	9/17/2024			
	Phase 2 Construction NTP	3/3/2025			
	Phase 2 Playground Delivery	4/21/2025			
	Substantial Completion Walkthrough	10/27/2025			
	Final Completion	11/8/2025			
	Phase 3 Turf Field Initiated	12/3/2024			
	Revised Construction Drawings for Phase 3	2/19/2025			
	Phase 3 Bid Documents	4/4/2025			
	Phase 3 Permitting Assistance	Ongoing			
	Phase 3 Construction	Pending Grant Resolution			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit- Phase 2	4/29/2024	Completed		2/24/2025
	Building Permit- Phase 3		Pending		
	Submission #1	4/10/2025	-	5/14/2025	
	Submission #2	7/10/2025	-	8/26/2025	
	Submission #3	9/17/2025	-		
	Broward County Surface Water License Phase 2	9/12/2024	Completed		12/10/2024
	Broward County Surface Water License Phase 3		Completed		5/9/2025
	Submission #1	1/29/2025	-	3/12/2025	
	Submission #2	3/13/2025	-		
	Action Items	**Responsibility**	**Date Completed**		
	Complete Phase 2 Improvements	Contractor	In process		
	PM Notes				
	Phase 2 of project includes Playground installation performed through piggy-back contract. Additional site work completed under contract awarded to low bidder. Turf field (Phase 3) was removed from original scope after the CD deliverable. Phase 3 redesign completed 2/19/2025 after determination of grading and drainage updates per Broward County revised groundwater elevations issued in June 2024. Construction drawings for turf field submitted on 2/19/2025. Bid documents submitted 4/4/2025. Permitting for building department and Broward County Surface Water Licenses are underway as of 1/29/2025. Surface Water License was approved on 5/9/2025. Building department permits for Phase 3 are pending. Substantial completion walkthrough held on 10/27/2025. Punch lis provided to contractor, with final completion targeting for 11/8/2027.				

11	**Floyd Hull Stadium**			
	Task Orders(s)	**28**		
	Program Budget	**$6,414,750**	**$414,750 moved from Hortt surplus funds. Approved at 8/19/25 Commission meeting.**	
	Overall Status	**Design**		
	DRC Flag	**Y**		
	Scope			
	Community Center Renovations, Bleacher Replacement, Baseball Field Renovations, Restroom Building, Multi-use Field Conversion, Walking Trail, Fencing, Crosswalks, Field Lighting Upgrades, Parking Improvements, ADA Improvements, Playground Replacement			
	Status Notes			
	Final concept and cost estimates have been approved by the City and the neighborhood stakeholders. NTP for design received on 10/17/2025. Project kicked off on 10/23/2025. Site visit is scheduled for 11/19/2025.			
	Key Milestones & Timeline			
	Project Initiation	7/12/2023		
	Public Meeting #1	4/18/2024		
	Site Visit / Feasibility Assessment	8/9/2024		
	Final Concept & City Review	8/20/2024		
	Stakeholder Meeting	9/10/2024		
	Public Meeting #2	2/26/2025		
	Final Concept & Cost Validation	3/13/2025		
	Design NTP	10/17/2025		
	Project Kickoff	10/23/2025		
	Survey	10/29/2025		
	Site Visit	Scheduled for 11/19/2025		
	Bidding and Award	Targeted for July 2026		
	Permitting Assistance	Targeted for May 2026		
	Construction	Pending Design, Permitting & Bidding		
	Action Items	**Responsibility**	**Date Completed**	
	Complete Site Visit	AECOM	Scheduled for 11/19/2025	
	PM Notes			
	Public Meeting #2 held on 2/26/2025. Based on meeting comments, AECOM prepared a final concept plan and cost validation for final staff and neighborhood approval. Design Task Order comments received 6/9. Revised Task Order draft resubmitted 6/19. City staff have prepared a budget amendment to transfer funding towards the project prior to executing the task order to advance the design to the next phase. NTP for design received on 10/17/2025. Project kicked off on 10/23/2025. Site visit is scheduled for 11/19/2025.			
12	**Fort Lauderdale Beach Park**			
	Task Orders(s)	**23**		
	Program Budget	**$1,300,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	ADA Improvements, Exercise Equipment Upgrades, Playground Upgrade, Lighting Upgrades			
	Status Notes			
	Planning and Permitting Investigation initiated July 8, 2025. Site visit and survey of scoped areas completed in August, 2025. Concept alternatives and cost estimates provided to the City on 9/26/2025, with revisions provided on 9/30/2025.			
	Key Milestones & Timeline			
	Preliminary Permitting Investigation/Feasibility Assessment	1/16/2025		
	Planning & Permitting Investigation Initiation	7/8/2025		
	Kick-off Meeting	7/15/2025		
	Survey	9/3/2025		
	Site Visit	9/4/2025		
	Concepts + Cost Estimates	9/30/2025		
	Design	Targeted for Fall 2025		
	Bidding and Award	Pending Design Schedule		
	Permitting Assistance	Pending Design Schedule		
	Construction	Pending Design Schedule		
	Action Items	**Responsibility**	**Date Completed**	
	Design Alternative Direction	City of Fort Lauderdale	Pending	
	PM Notes			
	Initial investigation for feasibility of improvements. Task Order 23 for pre-permitting and design for Fort Lauderdale Beach has been received and is being reviewed by the City. Planning and Permitting Investigation initiated July 8, 2025. Kick-off meeting held on 7/15. Site visit and survey of scoped areas completed in August, 2025. Concept alternatives and cost estimates provided to the City on 9/26/2025, with revisions provided on 9/30/2025.			

13	**Francis L. Abreau Place**			
	Task Orders(s)	**N/A**		
	Program Budget	**$60,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Status Notes			
	Project direction is pending planning, outreach and improvement implementation.			
	Scope			
	Lighting, Signage, ADA Improvements			
	Key Milestones & Timeline			
	Outreach for improvement validation	Pending		
	Construction	Scheduled for Summer 2025		
	Action Items	**Responsibility**	**Date Completed**	
	Schedule outreach	City of Fort Lauderdale	Pending	
	PM Notes			
	Legal determined that Bond funds can be used for this project despite it being a right-of-way and not a park. Outreach is needed to determine final scope.			
14	**Gore Betz Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$650,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Walking Path, Lighting, Playground Replacement, ADA Improvements			
	Status Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			
	Key Milestones & Timeline			
	Remaining Construction	Pending Phase 3 & 4 Approval		
	Funding for Design	Approved at 10/7 Commission Meeting		
	Action Items	**Responsibility**	**Date Completed**	
	Initiate planning and project prioritization	City of Fort Lauderdale	In process	
	PM Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			
15	**Harbordale Elementary School**			
	Task Orders(s)	**27**		
	Program Budget	**$458,000**		
	Overall Status	**Design**		
	DRC Flag	**N**		
	Scope			
	Playground Replacement, Shade, Surfacing, Fencing			
	Status Notes			
	Project is pending additional coordination and direction from School Board of Broward County. Bond Funds approved for reallocation from Welcome Park to Harbordale Elementary at 3/26/25 Parks Board meeting. Budget transfer approved by the Commission on May 6, 2025.			
	Key Milestones & Timeline			
	Program Plans and Cost Validation	8/21/2023		
	Design Initiated for playground replacement	45870		
	Construction	Targeted to begin Spring 2026		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing	
	Finalize designs for playground replacement	Vendors	Targeted for 10/18/2025	
	PM Notes			
	Pending direction on improvements. Before improvements can be performed the school needs to be added to RLA by the School Board. School Board of Broward County (SBBC) is currently reviewing the Revocable License Agreement (RLA) as a whole. Bond Funds approved for reallocation from Welcome Park to Harbordale Elementary at 3/26/25 Parks Board meeting. Budget transfer approved by the Commission on May 6, 2025.			

16	**Harbordale Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$355,000**			
	Overall Status	**Permitting/Purchasing**			
	DRC Flag	**N**			
	Scope				
	Fitness Equipment, Playground Replacement, Lighting Upgrades, Signage, ADA Improvements				
	Status Notes				
	PO for playground purchase issued 9/23/2025.				
	Key Milestones & Timeline				
	Initial Site Visit for Scoping with Vendor	6/25/2024			
	Playground & Fitness Station Design Finalized	12/1/2024			
	Issue PO for playground	Complete			
	Finalize proposals for site preparation	Revised proposals through Gordian received on 7/16/25.			
	Construction	Target completion in early 2026			
	Action Items	**Responsibility**	**Date Completed**		
	Obtain Permits	Playground Vendor	In process		
	Procure demo and site work needed for playground installation	City of Fort Lauderdale	In process		
	Issue PO for demolition and site work	City of Fort Lauderdale	Pending		
	PM Notes				
	Playground purchase and installation is pending issuance of the P.O. from procurement. Due to City purchasing limitations for piggyback purchases, the site preparation had to be solicited separately.				
17	**Hector Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$74,500**			
	Overall Status	**Complete**			
	DRC Flag	**N**			
	Scope				
	Lighting, Benches, ADA Improvements				
	Status Notes				
	Project has been completed.				
	Key Milestones & Timeline				
	Improvements are Complete.	2023			
18	**Hortt Park**				
	Task Orders(s)	**7 & 18**			
	Program Budget	**$2,050,000**	**$414,750 in surplus funds moved to Floyd Hull. Approved at 8/19 Commission Meeting.**		
	Overall Status	**Construction/Closeout**			
	DRC Flag	**N**			
	Scope				
	Community Center Renovations, Playground Replacement, Tennis Couty Lighting, Walking Trail, Fitness Area Surfacing, Signage, ADA Improvements				
	Status Notes				
	Project is substantially complete. Contractor provided closeout documents on 5/5. Documents are currently being revised by AECOM.				
	Key Milestones & Timeline				
	Playground Installation	2021			
	Project Initiation	9/10/2021			
	Bidding Initiated	6/21/2022			
	Project Awarded	9/1/2023			
	Construction Initiated	12/1/2023			
	Substantial Completion Walkthrough	11/20/2024			
	Final Completion	Pending Approval of Closeout Documents			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit	4/5/2023	Completed		5/10/2024
	Broward County Surface Water License		Completed		
	Action Items	**Responsibility**	**Date Completed**		
	Revised closeout documents	Contractor	Pending		
	PM Notes				
	Construction was substantially completed in February 2025. Punchlist items and closeout of permits are currently being addressed. Contractor provided closeout documents on 5/5. Revised documents have been submitted by contractor. Approval pending signed as-builts.				

19	**Lauderdale Isles Landing**			
	Task Orders(s)	**38**		
	Program Budget	**$2,497,500**		
	Overall Status	**Design**		
	DRC Flag	**Y**		
	Scope			
	New Community Center, Parking, Sidewalk Connections, Security Lighting, ADA Improvements			
	Status Notes			
	Concept and cost validation have been completed. Design has been initiated, with completion targeted for November 2025. 60% DD drawings completed on 7/15/2025. DRC submission targeted for 9/26/2025. DRC meeting held on 10/28/2025. AECOM has begun addressing DRC comments.			
	Key Milestones & Timeline			
	Project Initiation	10/16/2024		
	Site Visit	6/21/2022		
	Concept Alternatives	1/24/2025		
	Stakeholder Meeting #1	2/5/2025		
	Stakeholder Meeting #2	2/19/2025		
	Final Concept and Cost Validation	3/10/2025		
	Public Meeting	3/20/2025		
	Stakeholder Meeting #3	4/2/2025		
	DRC Pre-application meeting	6/20/2025		
	60% DD Drawings	7/17/2025		
	Stakeholder Meeting #4	8/21/2025		
	DRC Submission	9/26/2025		
	DRC Meeting	10/28/2025		
	Design Completion	Targeted for 1/2/2026		
	Bidding and Award	Targeted to begin January, 2026		
	Permitting Assistance	Underway		
	Construction	Pending update on bidding and award		
	Action Items	**Responsibility**	**Date Completed**	
	60% Design Development Plan Review	City of Fort Lauderdale and Stakeholders	Pending	
	PM Notes			
	Concept and cost validation completed. Stakeholders meetings held on 2/5/2025, and 2/19/2025. Revisions made to concept and cost estimates with stakeholder input. Public Meeting held to review concept on 3/20/2025. Additional capacity diagrams provided to City on 3/24/2025. Additional stakeholder meeting held on 4/2/2025. 60% Design Development initiated, with plan completion targeted for July 11, 2025. DRC pre-application meeting scheduled for 6/20. DRC formal submission will begin once 60% drawings are completed. 60% DD drawings completed on 7/15/2025. 60% revisions are underway and DRC submitted on 9/26/2025. DRC meeting held on 10/28/2025. AECOM has begun addressing DRC comments.			
20	**Lewis Landing Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$35,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	ADA Improvements			
	Status Notes			
	Pending planning and improvement implementation.			
	Key Milestones & Timeline			
	Project Initiation	Targeted for Fall 2025		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending planning and improvement implementation. Project improvements will be completed through piggyback contracts. Park staff is assessing what can be done in house for ADA walkway,			
21	**Marshall Point Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$25,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Sidewalk Connection			
	Status Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			
	Key Milestones & Timeline			
	Funding for Design	Approved at 10/7 Commission Meeting		
	Construction	Pending Prioritization		
	Action Items	**Responsibility**	**Date Completed**	
	Initiate planning and project prioritization	City of Fort Lauderdale	In process	
	PM Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			

22	**Poinciana Park**				
	Task Orders(s)	**N/A**			
	Program Budget	**$1,155,000**			
	Overall Status	**Planning**			
	DRC Flag	**N**			
	Scope				
	Lighting, Playground/Surfacing/Shade, ADA Improvements				
	Status Notes				
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.				
	Key Milestones & Timeline				
	Funding for Design	Approved at 10/7 Commission Meeting			
	Construction	Pending Prioritization			
	Action Items	**Responsibility**	**Date Completed**		
	Initiate planning and project prioritization	City of Fort Lauderdale	In process		
	PM Notes				
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.				
23	**Riverside Park**				
	Task Orders(s)	**7 & 18**			
	Program Budget	**$680,000**			
	Overall Status	**Construction/Closeout**			
	DRC Flag	**N**			
	Scope				
	Community Center Renovations, Playground Renovation, Benches, ADA Improvements, Lighting				
	Status Notes				
	Project is substantially complete. Contractor provided closeout documents on 5/5. Documents are currently being revised by the Contractor.				
	Key Milestones & Timeline				
	Project Initiation	9/10/2021			
	Bidding Initiated	6/21/2022			
	Project Awarded	9/1/2023			
	NTP for Construction Issued	12/1/2023			
	Substantial Completion Walkthrough	11/20/2024			
	Final Completion	Pending Approval of Closeout			
	DRC / Permit Log	**Date Submitted**	**Permit Status**	**Date Comments Received**	**Date Completed**
	Building Permit	4/5/2023	Completed		5/10/2024
	Broward County Surface Water License		Completed		
	Action Items	**Responsibility**	**Date Completed**		
	Revised closeout documents	Contractor	Pending		
	PM Notes				
	Construction was substantially completed in February 2025. Punchlist items and closeout of permits are currently being addressed. Contractor provided closeout documents on 5/5. Revised document				
24	**Sara Horn Greenway**				
	Task Orders(s)	**N/A**			
	Program Budget	**$75,000**			
	Overall Status	**Complete**			
	DRC Flag	**N**			
	Scope				
	Crosswalks, Lighting, Signage, ADA Improvements				
	Status Notes				
	Construction is complete.				
	Key Milestones & Timeline				
	Final Site Evaluation Completed	2/6/2025			
	Construction	Complete			
25	**Smoker Park**				
	Task Orders(s)	**N/A**	**Currently Funded (Y/N)**		
	Program Budget	**$77,000**	**Project Balance**		
	Overall Status	**Planning**	**Percent Complete**		
	DRC Flag	**N**			
	Scope				
	Signage and ADA Improvements				
	Status Notes				
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.				
	Key Milestones & Timeline				
	Funding for Design	Approved at 10/7 Commission Meeting			
	Construction	Pending Prioritization			
	Action Items	**Responsibility**	**Date Completed**		
	Initiate planning and project prioritization	City of Fort Lauderdale	In process		
	PM Notes				
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.				

26	**Snyder Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$6,613,000**		
	Overall Status	**Planning**		
	DRC Flag	**Y**		
	Scope			
	Caldwell Pavilion/Restroom Renovation, Office Renovation, Train Station Renovation, Walking Trail Upgrades, Lighting, Solar Panels, Pavilion Upgrades, Playgrounds Replacement, Parking Renovations,			
	Status Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			
	Key Milestones & Timeline			
	Funding for Design	Approved at 10/7 Commission Meeting		
	Design	Pending Prioritization		
	Action Items	**Responsibility**	**Date Completed**	
	Initiate planning and project prioritization	City of Fort Lauderdale	In process	
	PM Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			
27	**Stranahan High School**			
	Task Orders(s)	**27**		
	Program Budget	**$300,000**		
	Overall Status	**Partially Complete* Tennis court**		
	DRC Flag	**N**		
	Scope			
	Resurfacing of Courts, Fencing, Basketball Court Renovation, Fitness Equipment			
	Status Notes			
	Court renovation and pickleball conversion is complete. Remainder of improvements are pending approval from the school board.			
	Key Milestones & Timeline			
	Program Plans and Cost Validation	8/21/2023		
	Tennis Court renovation and pickleball conversion is complete	2024		
	Courts opened to the public	6/1/2025		
	Remaining Construction	Pending School Board Approval		
	Action Items	**Responsibility**	**Date Completed**	
	Obtain School Board Approval for the Remainder of the	City of Fort Lauderdale	Coordination is Ongoing	
	PM Notes			
	The remainder of the improvements are pending further approval from the School Board of Broward County (SBBC).			
28	**Stranahan Landing Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$231,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Signage, ADA Improvements			
	Status Notes			
	Pending planning and improvement implementation.			
	Key Milestones & Timeline			
	Project Initiation	Targeted to begin Fall 2025		
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	Pending planning and improvement implementation.			
29	**Stranahan Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$336,000**		
	Overall Status	**Planning**		
	DRC Flag	**N**		
	Scope			
	Benches, Signage, Lighting, Historical Marker, ADA Improvements			
	Status Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			
	Key Milestones & Timeline			
	Funding for Design	Approved at 10/7 Commission Meeting		
	Construction	Pending Prioritization		
	Action Items	**Responsibility**	**Date Completed**	
	Initiate planning and project prioritization	City of Fort Lauderdale	In process	
	PM Notes			
	Funding was approved at the 10/7 Commission Meeting. Staff will now initiate planning and project prioritization.			

30	**Tarpon Cove Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$248,000**		
	Overall Status	**Complete**		
	DRC Flag	**N**		
	Scope			
	Benches, Bike Racks, Lighting, Kayak Launch, Pavilion, Signage, ADA Improvements			
	Status Notes			
	Project is complete.			
	Key Milestones & Timeline			
	Final Site Evaluation Completed	2/6/2025		
	Construction	Complete		
31	**Tarpon River Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$59,000**		
	Overall Status	**Design**		
	DRC Flag	**N**		
	Scope			
	Pavilion, Benches, Signage, ADA Improvements			
	Status Notes			
	Complete.			
	Key Milestones & Timeline			
	Final Site Evaluation Completed	2/6/2025		
	Construction	Ongoing		
	Action Items	**Responsibility**	**Date Completed**	
	Purchase materials/equipment and schedule installation	City of Fort Lauderdale	Pending	
	PM Notes			
	Pending planning and improvement implementation. Site evaluation held 2/6/25. Purchasing of materials/equipment and scheduling of installation are pending.			
32	**Tunnel Top Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$10,300,000**		
	Overall Status	**Complete**		
	DRC Flag	**N/A**		
	Scope			
	Tunnel Top Extension			
	Status Notes			
	Project is complete. City is seeking additional funds to enhance shade.			
	Key Milestones & Timeline			
	Improvements are Complete.	2024		
	PM Notes			
	Seeking additional funds to enhance shade. Funding for shade has been obtained - construction completion targeted for October.			
33	**Virginia S. Young Park**			
	Task Orders(s)	**N/A**		
	Program Budget	**$331,500**		
	Overall Status	**Complete**		
	DRC Flag	**N**		
	Scope			
	Sidewalk Connection, Lighting, Playground Replacement, ADA Improvements			
	Status Notes			
	Project has been completed.			
	Key Milestones & Timeline			
	Improvements are Complete.	2021		
N/A	**Welcome Park**			
	Task Orders(s)	**N/A**	**Currently Funded (Y/N)**	
	Program Budget	**$0**	**Project Balance**	
	Overall Status	**Closed**	**Percent Complete**	
	DRC Flag	**N**		
	Scope			
	Benches, Bike Racks, Remove Street, Parking, ADA Improvements			
	Status Notes			
	Approval from Parks Recreation and Beaches Advisory Board obtained during 3/26/25 meeting.			
	Key Milestones & Timeline			
	PM Notes			
	Project has been closed.			

	Fort Lauderdale Parks Bond - Status Report - 10/10/2025			
	CITY-WIDE			
1	**Laudertrail**			
	Task Orders(s)	**N/A**		
	Program Budget	**$5,000,000**		
	Overall Status	**Planning**		
	DRC Flag	**N/A**		
	Scope			
	Trail Head Development			
	Status Notes			
	Final plans and renderings are underway. 100% plans were received on May 16, 2025.			
	Key Milestones & Timeline			
	Action Items	**Responsibility**	**Date Completed**	
	PM Notes			
	DSD met with Kittelson October 8, 2024, for a pre-admin review. Landscape, engineering and planning provided feedback, and Kittelson gave some details to incorporate into the DRC comments for the proposed YMCA. The Laudertrail project does not need further DRC review. Renderings are to be reviewed with Director and ACM for comments. Kittelson and City staff reviewed the documents on 1/9/25. Kittelson is incorporating final comments to plans and renderings. 100% plans were received on May 16, 2025.			