Project Updates Week Ending April 25, 2026

Along Colorado Street, utility installation for recycled and potable water lines have resumed and is expected to be completed on May 1 and May 8, respectively (see photo below). After testing and acceptance of each line, the corresponding temporary utility bypass will be removed.

The County completed CCTV inspections this week and requested minor repairs to the siphon (see photo below). Meanwhile sewer airline construction is continuing (see photo below). Full sewer pressure testing will commence once the sewer airline is complete, which is expected by mid-May. The testing and acceptance process is expected to occur for several days to ensure the siphon is functioning as intended.

Abatement crews continued managing soil stockpiles and are removing ACM-containing debris from a stockpile of previously excavated material. The material will be both used as structural roadway fill and all excess material disposed of. In the coming week, the Contractor will continue open channel excavation to reach final grades to be able to demolish the original culvert and transition the lagoon hydraulics to the natural open waterway.

Sod installation is now complete at Marina Vista Park. Please note sod surface layers have sand from the nursery, contributing to the tint and discoloration that is seen in photos, and is expected to pass through with continual irrigation. Trees and shrubs have been installed at various locations east of the open channel. The field at Marina Vista Park will be open to the public in late July 2026, after the completion of the sod establishment period.



Photo above: Installation of 12" water line continuing and expected to complete in early May 2026



Photo above: This week County performed additional CCTV inspections of different aspects of the siphon



Photo above: Photo of on-going sewer airline installation including rebar for encasement