Project Updates Week Ending April 3, 2026

Along Colorado Street backfill to bring the site to the elevations for roadway sub-grade is on-going (see photo below). The project continues to experience progress and setbacks. The sewer airline is nearly complete and an unmapped lateral in its vicinity was relocated this week to allow for airline installation completion. The project team observed minor damage to portions of the sewer line and fittings, which requires repair prior to pressure testing of the new system. Pressure testing is expected to occur in April 2026 and activation of the sewer line in May 2026.

The permanent 12” water main line supporting the work continues to be installed and laid, to support the neighborhood, however an unmapped utility lateral (reported last week) was impeding the piping from being laid. While that element awaits approval from AQMD to remove the unmapped asbestos containing pipe, other work continues.

This week abatement crews have been managing soil stockpiles and are removing ACM-containing debris. The material will be both used as structural roadway fill and excess material disposed of. Final grading and excavation for the open channel work is expected to begin in April, which requires an additional 6,800 cu yds of material to be removed from the channel footprint to achieve the grades required for the final open channel, followed by culvert closure and decommissioning.

Trees and sod are being installed at Marina Vista Park. Please note sod surface layers have sand from the nursery, contributing to the tint and discoloration pictured below. With on-going irrigation, the sand is expected to work its way through.



Photo above: Backfill East of Bridge On-going.



Photo above: Watering of Installed Sod



Photo above: Sod Installed Along Walking Paths