Project Updates Week Ending March 28, 2026

At the Colorado Lagoon Open Channel, the contractor continues with the construction of various utility systems. The sewer siphon is installed and buried, and the portions of the airline system have been encased (photo below). The contractor is working with the County towards pressure testing and commissioning of the siphon, after a defect in a pipe was discovered. After the sewer siphon is commissioned, the sewer bypass system can be removed. Related to these activities, the lid for the sewer outlet structure is being formed (see photo below).

At the Colorado Street bridge, backfill is on-going to bring the site up to the elevations necessary for the roadway subgrade, while utility laydown, installation of Storm Drain Line A is on-going including its associated junction structure and new manhole for the storm drain, Manhole 2A (see photo below). At Marina Vista Park, trees such as Coast Live Oak and Willows, and various shrubs have been delivered and are continuing to be installed.

Next week, abatement crews will manage an existing soil stockpile and remove ACM-containing debris. Additionally, another unmapped, abandoned utility line has been discovered, which is expected to contain ACM. The discovery is being managed according to the project specifications and agency requirements. The project is working towards utility completions before the open channel excavation can begin and the legacy culvert can be decommissioned.



Photo above: Airline encased and grading towards final roadway subgrade.



Photo above: Continuing with installation of Storm drain Line "A"



Photo above: Installation and extension of new waterline



Photo above: Formwork for new sewer outlet structure lid.