Project Updates Week Ending March 21, 2026

At the Colorado Lagoon Open Channel, the contractor continues with the construction of various utility systems. The main part of the sewer siphon is installed and ready for pressure testing, pending the completion of the airline system. After the sewer siphon is commissioned, the sewer bypass system can be removed.

Major segments of Storm Drain Line “A” were installed (see photo below) which is located west of Colorado Street bridge. The project also saw the set-up of new formwork for the sewer airline to support encasement where required. The contractor’s on-going work to install the recycled and domestic water lines continues, as pictured below.

Additionally, at Marina Vista Park, trees and shrubs will continue to be delivered on site for placement and installation on the park side of the open channel trail (see photos below), primarily for vegetative buffer for the sensitive habitat for the future open channel.



Photo above: Storm drain line “A” trench and installation



Photo above: Formwork for sewer airline system



Photo above: In progress of potable water line install



Photo above: Delivery of planting materials



Photo above: Installation of Coast Live Oaks along the trail