Project Updates Week Ending March 6, 2026

The contractor has backfilled a significant portion of the sewer siphon west of the bridge structure (see photo below). As the remaining deeper excavation areas are backfilled, the associated shoring systems will be removed. In addition, storm drain line “C” and areas east of the bridge are continuing to be backfilled, allowing for the next set of utilities to be installed and placed (see two photos below).

The sewer inlet structure, which allows for the connection of the double-barrel siphon with the single-line sewer was formed and concrete poured this week (see photo below). Construction for the required sewer siphon airline has also begun. Once this work is completed, the system will be pressure-tested and activated. Upon acceptance of the sewer system by the County, the decommissioning of the temporary sewer line (sewer bypass) can begin.

The contractor completed all soil amendment protocols to achieve healthy soil conditions necessary for successful planting. Planting materials are expected to begin arriving on site in the coming weeks allowing for the installation of trees, shrubs, and sod at Marina Vista Park. Photos and updates will be shared as the work progresses.



Photo above: Backfill activities to bring Colorado Street closer to subgrade is on-going



Photo above: Backfill of storm drain line "C" and subgrade preparation for the installation of the sewer airline



Photo above: Waterline and reclaimed waterline installation is on-going



Photo above: Formwork completed and concrete poured for new inlet structure